



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 022 Const Calendar Day: 171 Date: 26-Feb-2010 Friday  
 Inspector Name: Mathur, Lalit Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 06:30 am 03:30 pm Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Klebanov, Gilel Approved Date: 07-Apr-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60  
 Precipitation 0 Condition

Working Day  If no, explain:

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L03-OBG.056	E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
<b>Diary:</b>			Dispute
<b>General Comments</b>			<input type="checkbox"/>
056 E-L04-OBG.056			
Weather: cloudy morning – Hi 58°F Low 50 cold, cloudy day, very windy, 50 mph, rainy all afternoon, elevator closed at lunch onwards.			
Description of Work by ABF and its Sub-contractors.			
W2 Activities			
ABF is not performing any activities at W2.			
ABF's laborer are working on miscellaneous tasks on top of W2.			
Pier 7 Activities			
.			
·ABF was using Pier-7 Gantry crane, Boom crane, barge crane, forklifts and man lift.			
·ABF is working on installing handrails, lights etc on Lift 1W and 2-W.			
·ABF was also working on CB-1.			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 022

Date: 26-Feb-2010

Friday

- ABF is also grinding off the paint from the welding surfaces at the west edges of Lift 4-E.
- Barges containing Lifts 2-W & 3-W, Lifts 1-W & 4-W and CB-1 are all anchored at Pier 7.
- ABF loaded the barge 204 containing CB-1 with some of temporary works received in the last ship.
- Later ABF brought CB-2 and CB-3 also to the Pier 7.
- CB-1 was transferred in the barge containing the Gantry Crane for Lift 2-W.
- Most of the temporary works received in the last ship are being moving around and constantly shifted.
- ABF has brought the Slider and Lifting Frame for Lift 1-W to Pier 7.
- I checked the operations in the morning, noon and later in the afternoon.

### OBG Lift Activities at Site:

·ABF people started working at 7:00 AM. Some people worked up to 3:30 PM and a few others continued upto 5:30 PM.

·There was heavy to moderate rain all afternoon.

·Work was closed all afternoon.

### ·Lift 4-E Operations.

·ABF installed the seismic stops yesterday.

·ABF continues drilling holes for shear plate installation. There was request to change the number of bolts etc last night. There is no resolution as of now. Tai-Lin was updated in the morning and so was Brian Boal.

·ABF's John Callaghan mentioned that in the RFI coming for this, the Shear Plates are not required on all 4 corners. Only 3 Shear plates are sufficient.

### ·Lift 3-E Operations

·Shear Plates and Seismic Stops installed Friday.

·Lift 3-E was 20-25 mm from Lift 2-E.

### ·Lift 2-E operations.

oThe Lift 2-E is in place within 20-25 mm of Lift 1-E.

oABF is performing welding operations.

oLift 2-E was supported on pedestal shims.

oABF was working inside Lifts 1 and 2 installing bolts and pins in the splice plates.

### ·Lift 1-E operations

oLift 1-E was supported on the pedestal shims.

oABF is working on welding operation between 1-E and 2-E.

### ·Shear Leg Crane and Lifting Frame additional Operations

·The Shear Leg Crane and other crane were working on Lifting Frame for Lift 1-W.

·The shear leg crane has started to relocate to new position for Lifts 1-W through 4-W.

·The slider and the Lifting Frame are at Pier 7.

### ·Hanging of Working Platform

oABF is working platform under the OBGs at the junction of Lifts 1-E and 2-E.

oABF has about 1/2 dozen welding machines and 1/2 dozen warmers for welding stored in the vault on top of OBG.

### oOther Activities:

oABF is working for welding inside the vaults at of Lifts 1-E and 2-E.

oI noticed that the welding id causing some smoke, I told John Callaghan, Graddy, Derryl and Ghil.

oI told them that it looks like a confined space environment.

oJohn and Graddy will work on it.

oDavid called that he was locked out early morning at the CT Trailer and wanted to see if Dorris had any spare keys.

oI informed him that Dorris is not in. I gave him the 800 number of Voyager Fleet Assistance.

oHe seems to have called his own AAA.



---

## **Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4

**Inspector Name** Mathur, Lalit

**Diary #:** 022

**Date:** 26-Feb-2010

**Friday**

---

oThe Elevator at Site stopped working at Noon time because of high winds.

oJohn Callaghan called and mentioned that there people will continue to work up to 3:30 PM and 5:30 PM as required.

oI asked him do we need to sign any shear plate papers today. He said the RFI does not require any more shear plates. But he will get the 4th shear plate installed any way.

oGil mentioned that we need not be there in the afternoon any way.