



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 010 Const Calendar Day: 172 Date: 27-Feb-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 11:00

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 01-Mar-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on welding the lower plates between E - 1 & E - 2 . Crews started at 7:00 AM.

Jordan had to work between D 2 & D 4 , Jeremy had to work between D 15 & D16 . Crews had to work with Rick & Jessie to calibrate the welding machines & adjust the heat , grind , & clean the welding areas . Crews were done at 7:50 AM. Rick , Dan , Jessie , & Michael were on the site at all time .

Jessie , & Rick had to U T the previously welded ends before giving the O.K. for the crews to start welding .

Jeremy started the 1st pass at 8:00 AM. Jeremy was done at 1:50 PM. He had to clean the area , wrap up his tools & equipment . He was done at 3:15 PM.

Jordan started the 1st pass at 7:55 AM. Jordan at 3:25 PM.

Crews had to clean , grind , & get the approve before going to the next pass . Both welds were approved & accepted by Dan & Jessie .

Rory had to work with all crews & the inspectors . He had to monitor the heat , clean & grind the welds , check the welding machines , & supply materials . Jeremy , & Rory left at 3:30 PM.

Dan could not stay for the 3 hours after completing the 2nd weld . He had to leave at 4:30 PM. I had to stay with Jordan , & Jessie to monitor the heat . The heat blanket was turned off between D 15 & D 16 at 5:00 PM. & between D 2 & D 4 at 6:20 PM.

Rick left at 10:30 AM. Michael came at 8:20 AM. He left at 11:00 AM. Dan came at 10:15 AM. He left at 4:30 PM. Jordan , & Jessie left at 6:30 PM.

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Ironworker RORY HOGAN, JORDAN HAZELAAR, JEREMY DOLMAN.

Equipment

Table with columns: Equipment ID, Description, RT Hrs, OT Hrs, ST Hrs, IT Hrs, Rental Company, Remarks, Dispute. Row includes WELDING MACHINE, MILLER 250 AMP.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 010 Date: 27-Feb-2010 Saturday

2083	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
002084	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
002083	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		
002082	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00		