



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 012 Const Calendar Day: 175 Date: 02-Mar-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 03-Mar-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 7:10 AM. Crews had to work on welding the top & bottom plates between E - 1 & E - 2 . & they had to install bolts on the U ribs between E - 2 & E - 3 . Crews started at 7:20 AM.

Darryl , Jacob , Jose , Paul & Walter . Had to work on E - 2 & E - 3 U ribs connections . Crews had to place the permanent bolts in U ribs # 10 , 14 , 16 , 18 , 20 , 22 ,24 , 26 , 28 , & 30 . Crews had to sort their bolts , washers , & nuts crews were done at 7:40 AM.

Jose & Walter had to work on U ribs # 22 , 24 , 26 , & 28 . They started at 7:40 AM. Crews were done at 10:00 AM.

Paul , & Jacob on U ribs # 10 , 14 , 16 , 18 , & 20 . Crews started at 7:50 AM. They were done at 11:30 AM.

Joshua & Roberto came to the site to help installing the permanent bolts at 10:30 AM. Crews had to work on U ribs 2 , 4 , & 6 , crews were done at 12:00 PM.

In addition to that , crews had to change some of the long bolts , & place the proper length .

Darryl had to work on house keeping , work with all crews , sort & supplies materials to his crews . All crews were done at 5:15 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM.

Jordan & Jeremy had to work on E - 1 & E - 2 lower plates . Crews had to weld the remaining sections on the soffit . They had to clean , grind , heat , & get the approval from the QA & Qc before starting their welds.

Jeremy had to weld between D 10 & D 11 . He had to prepare the welding area . Jeremy started his 1st pass at 8:20 AM. He was done at 3:40 PM.

Jeremy had to stay with Gary & Michael for 3 hours after completing the 2nd weld to monitor the heat . Jeremy left at 7:00 PM.

Jordan had to work between D 17 & D19 . He started the 1st pass at 7:45 AM. He was done at 3:00 PM. He had to wrap up his tools & equipment . He left at 3:30 PM.

Rory had to manage the work , He had to help all crews cleaning , grinding , monitoring the heat , supply materials , & work with the inspectors . He left to help on the top from 3:30 PM. Until 5:15 PM.

Both crews had to work with Scott , Bernie , Jessie , & Michael .

Jinquan , Sangtao , Chun , James , Lloyd , & Kenneth had to work on top plate preparations . Crews had to clean , grind , vacuum , heat , seal the bottom of the containment box , & butter weld the remaining areas before setting the track for the Arc welding machine . Crews started at 8:00 AM.

No structural weld was performed today on the top plates . Crews had to work in all areas on the site . No specific activities were performed for the top crews .



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 012 Date: 02-Mar-2010 Tuesday

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Industrial Hygienist	JNM	Chun F	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Roberto Hernandez	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JINQUANG HA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		LLOYD GLOVER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		KENNETH CHAPTELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL GOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

