



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:16 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 024 Const Calendar Day: 175 Date: 02-Mar-2010 Tuesday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 07-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day If no, explain:

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L03-OBG.056	E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
Diary:			Dispute
General Comments 056 E-L04-OBG.056			<input type="checkbox"/>
Weather: cloudy morning – Hi 58°F Low 50 cold, cloudy day, windy, rain occasionally.			
Description of Work by ABF and its Sub-contractors.			
W2 Activities			
ABF re-started to work forming up the corbels and the utility opening in the north foundation well at W2. ABF's laborer are working on miscellaneous tasks on top of W2.			
Pier 7 Activities			
·ABF had Monday Morning safety meeting at 7 AM.			
·ABF has Lifts 1-W & 4-W, 2-W & 3-W, Cross Beams CB-1, CB-2 & CB-3 all on Pier 7.			
·ABF was using Pier-7 Gantry crane, Boom crane, barge crane, forklifts and man lift.			
·ABF is working on installing handrails, lights etc on Lift 1W and 2-W.			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 024

Date: 02-Mar-2010 Tuesday

- CB-1 was transferred in the barge containing the Gantry Crane for Lift 2-W.
- Most of the temporary works received in the last ship are being moving around and constantly shifted.
- ABF has the Slider and Lifting Frame for Lift 1-W to Pier 7.
- ABF moved the Lifting Frame for Lift 1-W to site in the afternoon.
- I checked the operations in the morning, noon and later in the afternoon.

OBG Lift Activities at Site:

·ABF people started working at 7:00 AM. Some people worked up to 3:30 PM and a few others continued upto 5:30 PM.

- Lift 4-E Operations.
- Lift 4-E is in its final position.
- ABF continues to make minor adjustments.

- Lift 3-E Operations
- Shear Plates and Seismic Stops already in place.
- It is supported on Pedestals.
- Lift 3-E was 20-25 mm from Lift 2-E.

- Lift 2-E operations.
- oThe Lift 2-E is in place within 20-25 mm of Lift 1-E.
- oABF is performing welding operations.
- oLift 2-E was supported on pedestal shims.
- oABF was working inside Lifts 1 and 2 installing bolts and pins in the splice plates.

- Lift 1-E operations
- oLift 1-E was supported on the pedestal shims.
- oABF is working on welding operation between 1-E and 2-E.

- Shear Leg Crane and Lifting Frame additional Operations
- The shear leg crane has relocated to new position for Lifts 1-W through 4-W.
- The Cradle for Lift 1-W is at PP 26 to PP30
- The Pushing Frame is set next to it PP 31.
- ABF brought in the Lifting Frame for Lift 1-W today and attached to the Shear Leg crane in the afternoon.

- Hanging of Working Platform
- oABF is working platform under the OBGs at the junction of Lifts 1-E and 2-E.
- oABF is preparing for welding between Lifts 2-E and 3-E inside.
- oThey also installed a wooden platform.

oOther Activities:

oABF is working for welding inside the vaults at of Lifts 1-E and 2-E.

OT 2 hours