



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 013 Const Calendar Day: 176 Date: 03-Mar-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 31-Mar-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 7:00 AM. Crews had to work on E - 2 E - 3 , & E - 3 - E - 4 permanent bolts installation , work on the top plates , bottom stiffeners welding , & work on the temporary adjustment brackets . Crews started at 7:00 AM.

James , Chun , Sangtao , & Jinquan had to weld on the vertical stiffeners between E - 1 & E - 2 . Crews had to clean , grind , calibrate the welding machine & heat the locations of the welds .

Sangtao had to work on D 1 , D 2 , D 3 & D 5 vertical stiffeners . He started to weld D1 at 9:00 AM. At 12:00 PM. He had completed D1 & D 4 (1 side) . At 3:30 PM. He had completed D 2 , & D 3 . At 5:10 PM. He had completed D 5 .

James had to work on D 7 , D 8 , & D 9 , & D 10 vertical stiffeners . He started his 1st pass on D10 at 9:05 AM. At 12:00 PM. He had completed D10 , & was working on D 8 . At 3:30 PM. He had completed D 8 , D 6 , & D 7 . At 3:15 PM. He had completed D 9

Jinquan had to work on D12 , D 13 , D 14 , & D15 , & D 16 vertical stiffeners . He started the 1st pass on D16 at 9:00 AM. At 12:00 PM. He had completed D14 , D 16 . At 3:30 PM. He had completed D13 , & D15 . At 5:20 PM. He had completed D12 .

All welds were on one side of the stiffeners or 70 % of the total weld on the vertical stiffeners .

Jordan , Chun Foi , & Lloyd had to work with all crews. They had to divide the work , monitor the heat , supply materials , help grinding , vacuuming , cleaning , & work on the preparations .

All crews had to wrap up their tools & equipment. They left at 5:30 PM. Scott , Bernie , Gary , & Michael were on the site at all time .

Earl & Ian had to work on the bottom of the OBG . Crews had to work on the temporary adjustment brackets between E - 1 & E - 2 . They had to remove the existing brackets , cut the donut plates from the bottom , & grind their locations .

In addition to that , crews had to prepare for the remaining brackets to be installed between E - 2 & E - 3 . Crews started at 7:30 AM. They had to place the heating unit for E - 1 E - 2 on the South wing . They left at 3:30 PM. to help on the top plate welding preparations .

Mitch , Rory , Jeremy , Kenneth , & Lloyd had to work on the top plates . Check Thanh Li for the employees hours , & all activites for the top plates weld . Tom , Jessie , Jim , Michael & Scott were on the



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 013 Date: 03-Mar-2010 Wednesday

site .

Bolting crews had to work on the U rib stiffeners in E- 2 , E - 3 , & E - 4 . Crews had to install the A - 325 permanent bolts .

Carlos & Steve had to work on E - 3 , E - 4 U ribs stiffeners connections . Crews had to work on U ribs # 2 , 4 , & 6 , they had to align , place the filler plates , & place few bolts on each side of the U rib .

Roberto , Joshua , Carlos , & Hayes left at 11:00 AM. to work on lifting & mobilizing W - 1 .

All other employees had to work on the U ribs between E - 2 & E - 3 . Crews had to sort their bolts washers , & nuts . Crews were done at 7:25 AM. They started to install bolts 7:30 AM.

In addition to that , crews had to change in 2 locations the permanent bolts to comply with length bolting requirements , & house keeping . All crews were done at 3:15 PM. They left at 3:30 PM.

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker		LLOYD GLOVER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JINQUANG HA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	PAUL GOOD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Industrial Hygienist	JNM	Chun F	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			
002083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			
002082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00			