



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 011 Const Calendar Day: 177 Date: 04-Mar-2010 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 30-Mar-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Work description.**

Field Work at Pier 7

Lift 2W :

- 1-One ABF crew was resurfacing the beveled stiffeners types 2 & 10 at the topsides of the deck.
- 2-Four ABF crews moved the hanger from splice 1 (Connecting W2 to W1) to splice 2 (connecting W2 to W3) and started resurfacing the beveled OBG top, bottom, side skin plate and the stiffeners types 2 & 10.
- 3-Four ABF crews were installing the OBG pushing bracket.
- 4-Two ABF crews were putting the plywood into lift 2W in the afternoon.
- 5-The crews who were involved in the resurfacing, measured the amount of beveled OBG skin plate while resurfacing.
- 6-John completed the second access hole in the afternoon.

Equipments: Man lift ID# 481-93-6009, GY052622  
 The hanger used for resurfacing.

Punch list at the Pier W2:

The following items checked at pier 2 in the afternoon:

- 1-All the suspender brackets from lift 1E to 4E were installed with 2 to 4 temporary bolts used for each top, bottom, and side plates of the suspender brackets.
- 2-The angles of the vortex plates were installed for lifts 1E to 2E, each with two temporary bolts.

NOTE: Victor has been present in the inspection.

Office Work

- 1-Reviewed and finalized the draft letter of the submittals ABF-SUB-1071R9, ABF-SUB-1032R5, ABF-SUB-0934R59, ABF-SUB-1227R2, and ABF-SUB-1228R2.
- 2-Continue on the punch list of the items, which need to be checked at the job site.
- 3-Working on the daily report.