



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 015 Const Calendar Day: 178 Date: 05-Mar-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 31-Mar-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on the top plates , & lower vertical stiffeners welding between E - 1 & E - 2 . Crews started at 7:00 AM.

All the welding crews on the lower plates had to grind the back of the 1st weld on the vertical stiffeners . Crews had to prepare their tools & equipment . They started to grind , & clean the welds at 7:15 AM. Crews were done at . 8: 30 AM . Steven McConnell had to MTed all 18 stiffeners . He started at 7:20 AM. He was done at 9:30 AM.

After that , Jinquan , Sangtao , & James had to calibrate the welding machines , heat the welding areas . Crews had to weld D 1 , D 2 , D 5 , D 11 , D 13 , & D14 vertical stiffeners , & 0.25 meter long on the lower plates between D 18 & D19 .

James had to work on D 1 , & D 2 . Vertical stiffeners . He started the 1st pass on D 1 at 10:40 AM. He was done at 1:00 PM. He started on D 2 at 1:15 PM. He was done at 4:30 PM.

Jinquan had to work on D 11 , D 13 , & D 14 vertical stiffeners . He started his 1st pass on D 14 at 8:55 AM. He was done at 11:15 AM. He started on D 13 at 11:35 AM. He was done at 3:00 PM.

Jinquan was ready to work on D 11 when the heating unit hose blew up . Jordan , Lloyd , & Chun had to clean the area , & change the hose . He started on D 11 at 4:00 PM.

Jordan had to finish D 11. He started after Jinquan at 4:40 PM. He was done at 5:40 PM.

Sangtao had to work on lower plates . He had to weld the remaining 0.25 meter on the lower plates between D18 & (D 19) the North side wall . He started at 8:35 AM. At 12:00 PM. The QC , & QA rejected the weld because of porosity . No extra work was done on that part .

In the afternoon , Sangtao had to work on D 5 vetical stiffener . He started at 1:30 PM. He was done at 4:15 PM.

Jordan , James , & Kenneth had to work with all crews . Crews had to clean , grind , heat the welding areas , monitor the heat , supply materials , & work with the inspectors .

Bernie , Scott , Steven , Michael , & Gary were on the site . Ernie , Gary , Lloyd , Chun , Jinquan , & Sangtao left at 5:15 PM. Jordan , James , & Steven at 5:50 PM.

The top plates welding crews had to set up the submerged arc machines , grind , & clean the welds . Crews started at 7:10 AM. They were done at 8:40 AM. Crews started the 1st pass at 8:45 AM.

At 12:00 PM. Rory had completed 2 passes (From the center of the top plate going South) . Jeremy had completed 2 passes (From the center of the top plate going North)

At 5:00 PM. Rory had completed 5 passes , & Jeremy had completed 4 passes .



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 015 **Date:** 05-Mar-2010 **Friday**

Mitch & Kenneth had to work with both crews . They had to monitor the heat , clean , grind , vacuum , & handle the welding machines . Crews were done at 5:15 PM. They had to wrap up their tools & equipment . Crews left at 5:30 PM.

Check Rick Bentcourt , Mike Foreder , & Dan Reyes reports for all activities on the top plates . Jim , Tom , Rick , Dan , Mike & Michael were on the site at all time .

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SANGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	LLOYD GLOVER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	JINQUANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Chun F	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0050562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
002084	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

