



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 025 Const Calendar Day: 191 Date: 18-Mar-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 08-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on the 1 E - 2 E North wing lower plates welding , middle U ribs bolting , & wall B welding . Crews started at 7:00 AM.

Rory , & Jeremy had to work on the North wing . Crews had to work on the cover pass for the 3.75 meter long weld between N11 & N 19 . They had to grind the previous weld & calibrate the welding machine , & heat the area . Crews started at 7:10 AM. They were done at were 8:10 AM.

Rory started the 1 pass at 8:20 AM. The cover pass was done at 9:30 AM. It took 2 passes to complete the weld . Crews had to clean & grind the previous weld , check with the inspector before going to the 2nd pass .

After that, crews had to disassemble the Bug - O machine , track , & base plate , clean the surface & the edge of the plates between N19 & N 24 . Rory had to weld 0.3 meter between the N 25 & 24 in order to set the machine properly .

In addiiton to that , crews had to set in place the base plate assemble the Bug - O track & machine , heat the area , & calibrate the welding machine . Crews were done at 1:00 PM.

Jeremy started the 1st pass for the 3.0 meter weld at 1:10 PM. At 3:30 PM. Crews had completed 3 passes . At 5:00 PM. 5 passes were completed . Crews lost the power 3 times in the afternoon . Crews will work on the cover pass tomorrow to complete the 3.0 meters weld .

Finally , Crews had to wrap up their tools & equipment. They left at 5:20 PM. Bernie , Rick , Dan , & Scott were on the site

Salvador & Lloyd had to work on the lower back bar . Crews had to use the plasma cutter to cut the bar . Salvador had to set up the machine . He started the 1st cut at 8:00 AM. At 8:45 AM. He had to stop to adjust the track . He resumed cutting the back bar at 11:00 AM. At 5:00 PM. Most of the back bar was removed . 2 more passes & the back bar will be completely removed . Crews left at 5:20 PM.

Jinquan , & Chun had to work on the South side wall (Wall B) . Crews had to clean & grind the weld after removing the back bar yesterday . Jessie , Rick were on the site following on their work . Crews were done cleaning & grinding the weld at 10:45 AM.

Crews had to problem with the welding machine . They left the site at 3:30 PM. Jordan & Mitch came to the site to finish the weld . Crews were done at 5:10 PM. They left at 5:20 PM.

Darryl , Jose , & Walter had to work on the middle U ribs . Crews had to remove the temporary bolts & pins , align the plates , install the filler plates , & install the permanent bolts . Crews started at 7:10 AM. They were done at 5:10 PM.

Earl & Ian had to work on the back bar for wall F in 3 E - 4 E . Crerws had to weld 3 temporary



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 025

Date: 18-Mar-2010 Thursday

adjustment brackets . They started at 7:15 AM. Crews were done at 8:45 AM. They left at 9:00 AM.

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JORDAN HAZELAAR	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JINQUANG HA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Industrial Hygienist	JNM	Chun F	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker		LLOYD GLOVER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0070562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002083	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

