



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 037 Const Calendar Day: 191 Date: 18-Mar-2010 Thursday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:30 pm Break: Over Time: 01:00

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 09-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day If no, explain:

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
Diary:			Dispute
General Comments 056 X-L02-CBM.056			<input type="checkbox"/>
Weather: Hi 72°F Low 60, sunny day.			
Description of Work by ABF and its Sub-contractors.			
W2 Activities			
There was no work at W2.			
ABF continues to dig out the temporary foundations for W2 falsework between the north and south			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 037

Date: 18-Mar-2010 Thursday

foundation wells.

ABF started to haul away the chunks of foundation concrete. By mid-day, they had removed most of the concrete chunks from north foundation.

ABF's laborer are working on miscellaneous tasks on top of W2.

Pier 7 Activities

- ABF has Lifts 2-W, 3-W & 4-W, CB-2 & CB-3, all on Pier 7.
- ABF was using Pier-7 Gantry crane, Boom crane, barge crane, forklifts and man lift.
- ABF is working on installing handrails, lights etc on Lift 2-W, 3-W & 4-W.
- ABF moved Lift CB-2 inside the Gantry Crane assembly this morning. Jerry Kent and others were working on it.
- This morning, ABF started to rework lifting frame to configure for Lift 2-W. About 10 people were working on it.
- I checked the operations in the morning, noon and later in the afternoon.

OBG Lift Activities at Site:

- ABF people started working at 7:00 AM. Some people started earlier.

·Lift CB-1 Operations

- ABF continues to work on bolting between CB-1 and 2-E. Today they finished most of the bolting for the top flange.

·Lift 1-W Operations

- Lift 1-W is in its final position.
- There is not much work on Lift 1-W.

·Lift 4-E Operations.

- Lift 4-E is in its final position.
- ABF continues to make minor adjustments.

·Lift 3-E Operations

- Lift 3-E is in its final position.
- ABF continues to make minor adjustments.
- Bolting and Welding between Lifts 2-E and 3-E continues.

·Lift 2-E operations.

- oThe Lift 2-E is in its final position.
- oABF continues performing welding operations.
- oWelding continues at the sides between Lifts 1-E and 2-E.
- oABF was working inside Lifts 1 and 2 installing bolts and pins in the splice plates.

·Lift 1-E operations

- oLift 1-E is in its final position except for the closure pour.
- oABF finished welding on top of Lifts 1-E and 2-E.
- oThe west end of Lift 1-E has lowered a little bit since the installation of CB-1.

·Shear Leg Crane and Lifting Frame additional Operations

- The shear leg crane is not used.

·Hanging of Working Platform

- oHanging Platforms are Lifts 1-E & 2-E and at Lift 2-E and 3-E junctions.

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 037 Date: 18-Mar-2010 Thursday

04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

