



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:37 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 031 Const Calendar Day: 202 Date: 29-Mar-2010 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 14-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

Field Work at Pier 7

Lift 4W:

1- Two ABF crews were resurfacing the OBG skin plate and non-bolted connections on the fourth field splice (4W to 5W). They were using mostly the man lift for their operation.

2- Two ABF crews were continuing the assembly of the CB2 gantry crane in the morning, No activity in the afternoon.

Lift 3W:

1- No activity was observed for this lift.

Equipments: Man lift ID # 481-93-6009

Man lift ID # 477-40-5029 (Only in the morning)

Power generator: Whisperwatt 700

Office Work

1- Continued reviewing the punch list of voyage 1.

2- Punch lists # 1661 and 1709 have check at pier W2 and are completed. The final report on these two items will be submitted on Friday April 2, 2010.

3- The punch list items 1482 to 1489 are the pipe support angles that are welded to the deck plate. Items # 1538 & 1539 are the weld sole plate to the north and south face of deck plate. These items have been discussed with Mike Travis. These items are MEP matter and cooperation is made for completion of these items.

4- The items which can be inspected at pier W2 are selected for tomorrow's visit, March 29, 2010.

5- Working on the daily report.

