



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 12:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 034 Const Calendar Day: 205 Date: 01-Apr-2010 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Klebanov, Gilel Approved Date: 14-Apr-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny Day

Working Day If no, explain:

Diary:

Dispute

General Comments

Tai-Lin Liu; Diary on 04/01/10, Thursday – Sunny Day (around 55 – 62 F)

- Arrived Burma Road office at 7:00 am. Talked to Jason & Philip for field status: CB2 erection.
- Discussed Submittal #1361R3 – Temporary Welded Attachments with Gary and Gil. Also studied RFI 2100 (UT Examination of Longitudinal Stiffeners @ Field Splice 1E-2E) & RFI2097R0 – Termination of Backing Bar @ Deck Corners.
- Attended 10:00am ABF work schedule meeting. Talked about next week work schedule, OBG second shipment coming schedule and discussed Submittal # 1361R3 and RFI #2097.
- After meeting, continued discussing the submittal & RFI with Karen until lunch.
- Afternoon continued discussing Submittal #1361 with Gary and Gil. Gil went to TYL's office to talk to George and talk to METS as well (for RFI #2097). George already agreed the write-up for Submittal #1361. I need get final version to send to him for final evaluation. For welding repair RFI (#2097), METS still have different opinion with TYL's comment, might need to get both in meeting next week.
- Prepared final letter for Submittal # 1361R3. Called field inspectors to obtain field status and left office at 3:40pm.

* Worked 8 hours regular time today

