



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 037 Const Calendar Day: 206 Date: 02-Apr-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews had to work on 1 E - 2 E North wing on the bottom weld , 2 E - 3 E South wing lower plates , & bottom weld , 3 E - 4 E lower plates , CB 1 & CB 2 installing permanent bolts & testing . Crews started at 7:00 AM.

Rory , & Jeremy had to work on 1 E - 2 E North wing . Crews had to work on the bottom weld . They had to prepare their tools & equipment , heat the welding area , calibrate the welding machine . Crews were done at 11:30 AM.

Rory started the 1st pass for the 3.3 meter long weld or 1/3 of the total length from the center of the plates going North at 11:40 AM. At 3:00 PM. crews had completed 4 passes . Crews had to clean , & grind the previous weld , get the QA & QC approval before going to the nest pass . Crews were done at 3:10 PM.

Mitch & Songtao had to work on 2 E - 3 E South wing . Crews had to work between S 18 & the side wall (S 25) . Crews had to clean , & grind the previous weld , heat the welding area , & calibrate the welding machine . Mitch started the 1st pass at 7:55 AM. Crews were done at 1:00 PM.

After that , crews had to clean & grind the weld , fill the lower spots , & make any needed repair . Crews were done at 2:00 PM.

Then , crews had to mobilize their tools & equipment , reroute the power & gas lines to work on the North wing between N 12 & N 18 . Crews were done at 3:00 PM. No structural welding was performed on the North wing lower plates .

Salvador , & Lloyd had to work on the bottom plates between 2 E - 3 E . Crews had to grind , clean & prepare the plates for U T . Crews had to prepare their tools & equipment . They were done at 7:30 AM. Crews started to clean , grind at 7:40 AM. to the end of their shift .

Bryce , Chun , & Kenneth had to work on 3 E - 4 E lower plates . Crews had to clean , & grind the previous weld for the 3nd day . Gus , James , & Jordan had to work on the repairs . Crews had to fill the low spots , grind & prepare for the 1st pass . Crews were done at 12:00 PM.

Jordan started the 1st pass at 12:40 PM. Crew were done welding the lower plates between 3 E - 4 E at 3:10 PM.

Earl & Ian had to work on 3 E - 4 E the South wing back bar . They had to weld the remaining 4 donut plates Crews had to prepare their tools & equipment . They were done at 7:30 AM. Ian had to grind , clean & heat the welding spots . Earl had to weld the plates . Crews were done at 9:00 AM.

After that , crews had to place the temporary adjustment brackets , place the back bar & drive wedges to align the South wing lower plates . Crews were done at 12:00 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 037 **Date:** 02-Apr-2010 **Friday**

Obra , James , Matt , Casey , & Jeffery had to work on 3 E - CB 2 . Crews had to install the permanent bolts on the top stiffener beams , & transversal stiffeners . Crews had to install & snug the bolts , mark the bolts for the 1/2 turn & pretension them . Crews started at 7:15 AM. They were done at 1:00 PM.

James , Casey , Barry & I had to work on CB 2 bolt testing . Crews started testing 10% of the bolts at 10:20 AM. Crews were done at 1:10 PM.

After that , bolting crews had to disassemble both platforms between CB 2 & E 3 . Crews were done at 1:30 PM.

Bolting crews had to work on CB1 . Crews had to pretension the remaining bolts on the top & side transversal stiffeners . They started at 1:45 PM. They were done at 3:10 PM.

All bolting & welding crews left at 3:20 PM.

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	GUS MAKRIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPTELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		LLOYD GLOVER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000068	WELDER, 600 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
2083	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
2082	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 037

Date: 02-Apr-2010

Friday

