



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:39 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 038 Const Calendar Day: 209 Date: 05-Apr-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews had to work on 1 E - 2 E North wing bottom weld , 2 E - 3 E North wing lower plates weld , South wing place the lower stiffener plates & install permanent bolts , CB 1 testing the permanent bolts . Crews started at 7:10 AM.

James , & Matt had to work on 2 E - CB 1 10% bolts testing . Crews had to test the East & West transversal wall stiffeners ,13 on each wall , 10 on the bottom & 22 on the top stiffeners , & 6 cells on the top plates . Crews started at 7:20 AM. They were done at 9:10 AM.

After that , crews had to work on 2 E - 3 E South wing lower stiffeners. Crews had to sort the top & side plates for each T beam stiffener , bring the bolts to the site , & remove the temporary bolts & drift pins from the South wall plates . Crews were done at 12:00 PM.

In the afternoon , Matt & James had to work on the South side wall . Crews had to install , & snug the permanent bolts ,

Obra , Jeffery , & Pablo had to work on the T beam stiffeners on the South wing . They had to place the top & side plates , install & snug the permanent bolts . Crews started at 12:45 PM. They had to wrok on S 1 to S 5 , on S 20 to S 24 & the South wall (S 25) Crews were done at 3:10 PM. All bolting crews left at 3:20 PM.

Mitch & Songtao had to work on 2 E - 3 E , North wing lower plates between N 12 & N 18 . Crews had to prepare their tools & equipment , clean , grind , heat the welding area , & calibrate the welding machine . Crews started at 7:20 AM. They were done at 9:20 AM.

Mitch started the 1st pass for the 2.5 meter long weld at 9:25 AM. At 12:00 PM. Crews had to completed 4 passes were completed . Crews were done welding between N 12 & N 18 at 4:30 PM.

After that , crews had to clean the weld , grind the high spots & fill the lowe spots , disassemble the Bug - O track , & machine . Crews were done at 5:10 PM.

Bernie , Rick , & Dan were on the site

Bryce , James , Chun , & Jinquan had to work on the lower plates between 3 E - 4 E . Crews had to work on the sides of the middle weld . They had to weld between the side walls & the middle weld .

James had to weld on the North side of the weld . Chun had to work on the South end of the weld Crews had to grind , clean , & heat the welding area

James started on the 1.4 meter long weld at 8:00 AM. Chun started the 1st pass on the 0.75 meter long weld at 8:10 AM. Crews had to clean , grind & get the QA & QC approval before going to the next pass .Chun was done at 3:30 PM. James at 5:10 PM.

Bryce & Jinquan had to work with both crews. They had to clean , grind , vacuum , & supply materials to the crews .

Tom . Scott , Mike , & Dan were on the site . Jessie & Jim had to U T 1 E - 2 E lower plates weld .



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 038 Date: 05-Apr-2010 Monday

Rory & Jeremy had to work on 1 E - 2 E North wing . Crews had to work on the back of the weld from the center of the plates going North . Crews had to clean the previous weld , heat the welding area , & calibrate the welding machine . Crews were done at 7:50 AM.

Rory started the cover pass at 8:00 AM. Crews were done with the North half at 9:30 AM. Crews had to clean , grind , & get the approval of the QC before going to the next pass .

After that , crews had to work on the 2nd 3.3 meter long weld or 1/3 of the total length . Crews had to heat the welding area , they started on the 1st pass at 9:40 AM. Crews completed the weld at 5:00 PM. Mike , Rick , & Dan were on the site .

Salvador & Lloyd had to work on 2 E - 3 E South wing lower back bar . Crews had to adjust the working platform , set the track for the plasma cutter , reroute the gas , & power line , mobilize their tools & equipment to the site . Crews started at 7:30 AM. They were done at 5:10 PM.

All Welding crews left at 5:20 PM.

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JINQUANG HA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		LLOYD GLOVER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002070	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002084	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2083	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2082	WELDING MACHINE, MILLER 250 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

