



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 039 Const Calendar Day: 210 Date: 06-Apr-2010 Tuesday
 Inspector Name: Modanlou, Masoud Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 15-Apr-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute
General Comments
 Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
		Jim Ga	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	1.00	11.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
		Jim Ga	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute
Work description. 056 W-L03-OBG.056

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Modanlou, Masoud

Diary #: 039

Date: 06-Apr-2010

Tuesday

tracking logs were filled and signed by ABF representative, Daniel hassler, and CT inspector, Philip He.

5- Welding pipe bracket on top of truss crossing walkway handrails to increase the height of guardrails by installing a second rows of handrails.

6- Installing ladder for accessing inside in east side of OBG 3W.

7- Installing guardrail posts and running steel rope for fall protection at east edge of OBG 3W.

8- Installing temporary platform on W – line truss crossing walkway, between OBG 2W and OBG 3W, for welders.

9- Jacking OBG 3W for alignment and shimming.

10- Jacking pressures for floating OBG 3W are: NW 3000psi, NE 1200psi, SW 1900psi, and SE 2100psi respectively.