



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 046 Const Calendar Day: 225 Date: 21-Apr-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on 2 E - 3 E North wing bottom weld , on 3 E - 4 E South wing lower plates & South side wall welds , install the permanent bolts on the middle T beam stiffeners , & cut the back bar on the North wing . Crews started at 7:00 AM.

Rory , & Jeremy had to work on lift 3 crews had to work on the North wing bottom weld between 2 E - 3 E . They started at 7:30 AM. Crews had to clean & grind the previous weld , heat the welding area , & calibrate the welding machine .

Rory started the 1st pass for the 5.0 meter long weld from the center of the plates going South at 3:30 AM. Crews had problem with the welding machine . They had to stop to change the wire feeder liner twice , & one time to work on the gas line . Crews were done welding the 5.0 meter long weld at 5:15 PM.

Jim , Jojo , Dan , & Rick were on the site . Crews left at 5:25 PM.

Mitch & Songtao had to work on lift 4 on the South wing between 3 E - 4 E . Crews had to touch up the completed 2.25 meter long weld . They were done at 7:45 AM.

In addition to that , Mitch had to disassemble the Bug - O machine & track , wrap up the excess tools & equipment , & clean the site . He started started at 7:10 AM. They were done at 10:30 AM.

Songtao had to clean & grind the remaining 0.4 meter long area for welding between N 23 & N 25 by hand . He started the 1st pass at 8:40 AM. He was done at 11:35 AM.

Finally , crews had to wrap up & mobilize their tools & equipment out of the site to set on the South lift 2 W South wing . Crews left at 1:45 PM.

James had to work on the South side wall between 3 E - 4 E . He had to weld the top corner between the top plates & the side wall . He had to clean & heat the welding area . He started at 8:00 AM. He was done at 8:45 AM. He started his 1st pass at 9:00 AM. He was done at 11:45 AM.

In the afternoon , James had to clean , grind & weld the 1.4 meter long side . He started to weld at 1:35 PM. James had trouble with the gas line twice . He was done welding at 5:10 PM. He had to wrap up his tools & equipment . He left at 5:20 PM.

All the welders had to clean , grind the previous weld , & check with the Q A& QC before going to the next pass . They left at 5:20 PM.

Dan , Rick , Mike , Jojo , Jim , Michael , Bonifacio , & Tom were on the site with the welders .

Bryce , & Gus had to work on the North wing between 3 E - 4 E . Crews had to cut the remaining section of the back bar & the back of the weld using the plasma cutter . Crews had to prepare their tools & equipment . They started at 7:15 AM. Crews were done at 8:00 AM. Bryce started to cut the back bar at 8:10 AM. Crews were called to help on the W line at 11:00 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 046 Date: 21-Apr-2010 Wednesday

Rick , Tom , & Michael were on the site .

Mike , & Jinquan had to work on the North wing between 3 E - 4 E . Crews had to prepare the weld to be U T ed . They had to grind the high spots , & remove the paint coat .

Jinquan had to work on the outer face of the side wall . Mike on the lower plates . Crews had to prepare their tools & equipment . They started at 8:00 AM. They were done at 10:00 AM.

Jacob & Jose had to work for the 2nd day on splice 3 between 3 E - 4 E . Crews had to place the top & side plates , & install the permanent bolts on the remaining T beam stiffeners in the middle section Crews started at 7:10 AM. They were done at 3:10 PM. Jose left at 3;20 PM.

After that , Jacob had to snug the bolts . He started at 3:30 PM. He was done at 5;15 PM. Jacob left at 5:20 PM.

Crews had to use 65 mm bolts for the web using lot # DGHM220069 , & 70 mm bolts for the flange using lot # DGHM220058

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000368	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SONGTAO HUANG	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	GUS MAKRIS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 046

Date: 21-Apr-2010

Wednesday

000369	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
000368	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>