



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:34 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 051 Const Calendar Day: 232 Date: 28-Apr-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF welders came to the site after Wednesday meeting at 7:20 AM. Crews had to work on splice 1 weld repair , on splice 4 North wing bottom weld , & South wing back bar . Crews started at 7:30 AM.

Rory , & Jeremy had to work on the North wing between 3 E - 4 E bottom weld. They had to work on the last pass for the 3.3 meters long weld from the center of the plates going North . Crews had to prepare their tools & equipment , clean & grind the previous weld , work on minor repairs . heat the welding area , & calibrate the welding machine . They started at 7:30 AM. Crews were done at 9:55 AM. Rory started on the cover pass at 8:00 AM. He was done at 9:00 AM.

After that , crews had to work on minor repairs & touch up , fill the top corner where the alignment is off , grind high spots , & set on the 2nd third of the plates , clean & grind the back of the weld , adjust the Bug - O track . & heat the welding area , They were done at 10:50 PM.

Rory started the 1st pass for the 3.3 meters long weld going South at 11:00 AM. Crews were done welding the 3.3 meters of the North wing at 3:15 PM.

Finally , crews had to prepare the last third of the bottom weld . They had to grind & clean the bottom of the weld , & weld the ear plates on the South corner . They started at 3:30 PM. Crews were done at 5:15 PM. Jim , Jojo , & Greg were on the site .

Bryce & Lloyd had to work on 3 E - 4 E lower back bar . They had to cut the back bar using plasma cutter . Crews started at 7:30 AM. They had to place thermal tarp on the bottom & sides of the working platform . Connect the air & power lines . Crews were done at 9:00 AM.

Bryce started the 1st pass to cut the back bar at 9:05 AM. Crews were done at 5:10 PM.

Mitch & Mike had to work on lower plates between 1 E - 2 E weld repairs . Crews had to prepare their tools & equipment , heat the welding area . They were done at 7:45 AM. Mike started to work on the repair between D 3 & D 4 at 7:50 AM. Crews were done at 10:00 AM. They started between D 5 & D 6 at 10:25 AM. They were done at 3:00 PM.

After that , crews had to work between D 14 & D 15 . Mitch started to weld at 3:45 PM. He was done at 5:15 PM. Mike had to clean the area , & work on some touch ups . Crews had completed 2 locations . Tony , Greg , & jojo were on the site .

Chun had to work on minor repairs on the South wing between 1 E - 2 E . He had to grind the high spots , fill the low spots . He started at 7:50 AM. He was done at 9:00 AM. He had to wrap up his tools & equipment . Chun left at 9:15 AM.

All welders had to clean , grind the previous weld , check with the Q A & QC before going to the next pass . All welders were done at 5:10 PM. They had to wrap up their tools , & equipment . They left at



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 051 **Date:** 28-Apr-2010 **Wednesday**

5:20 PM. Check METS reports for weld repairs locations , length , depth , & width .

Hayes , & Declan came to the site at 12:35 PM. Crews had to work in splice 3 between 3 E - 4 E on house keeping . They had to disassemble the middle platform , & fly it out of the site . Crews started at 12:45 PM. They were done at 3:10 PM. Crews left at 3:20 PM.

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002083	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		2.00	0.00	0.00	0.00			<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000071	WELDER W/METER, 1000 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 051 Date: 28-Apr-2010 Wednesday

Ironworker	JNM	DECLAN TREANOR	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	LLOYD GLOVER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0070562	WELDING EQUIPMENT						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
000369	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>