



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:26 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 065 Const Calendar Day: 232 Date: 28-Apr-2010 Wednesday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-May-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM  
Precipitation Condition Cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

- A. Office work:  
Review plans, specifications and ABF's submittals regarding Sea Transportaion Inspection plan.
- B. Field observation:
  - 1. CB3W: 10% bolt test at top plates, ext webs and int. web.
  - 2. FS3W:
    - \* Plate C: backing bar fit up.
    - \* Plate A: grinding to prepare for UT test.
  - 3. FS2W:
    - a. Boting operation: continued to install permanent bolts on Uribs and longitudinal diaphragm.
    - b. Welding operation:
      - \* Plate D: stiffeners welding in progress.
      - \*\* Plate E: continued welding at lower section.
  - 4. See David Chun's diary for labor and equipment of the day.
- C. Conversation and discussion:  
There are no significant conversations for today.
- D. Overtime reason:

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel  
AMERICAN BRIDGE/FLUOR, A JV

