



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:33 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 053 Const Calendar Day: 234 Date: 30-Apr-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on splice 1 U ribs , on splice 2 U ribs , repair the bottom weld , & on splice 3 cutting the back bar on the South wing , & complete the weld on North wing . Crews started at 7:00 AM.

Rory , & Jeremy had to work on the North wing bottom weld between 3 E - 4 E . Crews had to disassemble the Bug - O machine , track . the ventilation & heating system units . Crews had to wrap up the gas , & power lines , prepare to mobilize their tools & equipment to the South wing , & clean the site . Crews started at 7:20 AM.

In addition to that , Rory had to weld the top corner between the side wall & the lower plates , grind & blend it . & they had to clean the previous weld , work on touch ups , grinding the high spots , filling the low spots , prepare to mobilize their tools & equipment to the South wing in splice 3 . Crews were done at 5:10 PM.

Mitch & Kenneth had to work on spice 2 on the North wing . Crews had to work on the bottom weld repair between 2 E - 3 E . They had to cut the weld in two locations , clean , grind the back of the weld , & heat the welding area . Crews started at 7:30 AM. Mitch was done welding the 2 welds at 1:30 PM. Kenneth left at 12:00 PM.

After that , Mitch had to work on the repair inside the OBG in splice 2 on the North wing . He had to prepare his tools & equipment he was done at 2:30 PM. He started to weld between N 12 & N 13 at 2:40 PM. He was done welding at 4:20 PM. Mitch had to wrap up his tools & equipment . He was done at 5:10 PM.

Bryce & Mike had to work on the South wing between 3 E - 4 E . Crews had to cut the back of the weld using the plasma cutter they started at 7:30 AM. Crews were done at 2:00 PM,

After that , crews had to disassemble the plasma machine & track , wrap up the air & power lines , & clean the site . Crews were done at 5:00 PM.

Barry , Jojo , & Greg were on the site . All the welders left at 5:20 PM.

James , & Matt , had to work on splice 3 between 3 E- 4 E . Crews had to place the filler plates (Shims) in U ribs 34 , 35 , 36 , 37 , 38 , & 39 , install the permanent bolts , snug & mark the bolts for the 1/2 turn , & pretension the bolts. Crews started at 7:10 AM. They were done at 11:00 AM.

Salvador & I had to work on the 10% bolt testing . Salvador was done at 11:45 AM.

Kevin , & Jonathan had to work on splice 2 . Crews had to work on U ribs 24 , 25 , & 30 . They had to place the filler plates , install the permanent bolts , snug & mark the bolts for 1/2 turn , & pretension half



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 053 **Date:** 30-Apr-2010 **Friday**

the bolts . Crews started at 7:15 AM. They were done at 2:45 PM. Crews had to wrap up their tools & equipment . They left at 3:10 PM. None of the U ribs was completed .

Jacob had to work on splice 1 . He had to touch up the bolts in U ribs 19 , 20 , 21 , 22 , 24 , & 39 . He had to connect the air hose . He started at 7:15 AM. He was done the touch ups at 8:30 AM.

After that , Jacob , Salvador & I had to test 10% of the bolts . Jacob started on U rib 19 at 8:35 AM. He was done testing the 6 U ribs at 8:50 . Jacob had to wrap up his tools . He left at 9:10 AM.

Splice 1 bolting is completed & accepted .

04-0120F4	Bid Item: 056	E-L02-ALB.056	E Line Lift 02 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

--	--	--	--

04-0120F4	Bid Item: 056	E-L02-WEL.056	E Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002082	WELDING MACHINE, MILLER 250 AMP	2.00	2.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000071	WELDER W/METER, 1000 AMP	6.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 053 Date: 30-Apr-2010 Friday

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	MATTHEW HOLT	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	4.00	0.00	0.00	4.00	<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0070562	WELDING EQUIPMENT	6.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
000369	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	

