



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 089 Const Calendar Day: 237 Date: 03-May-2010 Monday  
 Inspector Name: Bradd, David Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 am 05:30 pm Break: Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Mathur, Lalit Approved Date: 07-Jun-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

<b>Diary:</b>	Dispute
<b>General Comments</b>	<input type="checkbox"/>
Erect OBG Lift 5E.	

04-0120F4	Bid Item: 055	E-L05-000.055	E Line Lift 05 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 055	E-L06-000.055	E Line Lift 06 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

<b>Diary:</b>	Dispute
<b>General Comments</b>	<input type="checkbox"/>
056 E-L05-OBG.056	
0600 Ar office. Time sheets, car logs, diaries. 0700 Ar E2. Safety meeting--topics were eye protection, smoking, harrassment. 0750 OBG lift 5E arrives at E2. Ironworkers attached the lifting frame to L5E. 0845 Lift off of L5E from transport barge. 1100 Ironworkers set L5E onto its cradle. (The cradle was resting on the east truss.) 1230 Tighten 14 bolts connecting two shear plates to their respective cradle shear pedestals. 15:00 Ironworkers push L5E westerly beginning at PP40. 1730 L5E reaches PP31. End of work for the day.	