



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 068 Const Calendar Day: 237 Date: 03-May-2010 Monday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

- A. Office work:
 - Review plans, specifications, and ABF's submittals regarding OBG Erection plan.
- B. Field observations:
 - 1. FS1W:
 - a. Bolting operation:
 - * Plate E: 10% bolt test for side plate stiffeners.
 - B. Welding operation:
 - * Plate C: welder Sing Tao - QC Bernard Docena - FCAW Root/fill weld progress.
 - * Plate E (outside OBG): set up equipment for backing bar removed operation.
 - 2. FS2W:
 - a. Bolting operation:
 - * Uribs: 10% test on Uribs # 2, 29,30 and South face of Urib #1. North face of Urib #1 is mis - aligned holes and still pending condition.
 - 3. Qas from METS for today: Jose Littledizado, Rick Bettoncourt, Mike Foerder, Danny Reyes.
- C. Conversations and discussions:
 - There were no significant conversations and discussions today.
- D. Overtime reason:
 - Worked two hours overtime for construction observation because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt
 SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002242	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 068

Date: 03-May-2010 Monday

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld									
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002297	WELDER, 600 AMP	8.00	2.00	0.00	0.00	10.00	No	<input type="checkbox"/>	
002296	WELDER, 600 AMP	8.00	2.00	0.00	0.00	10.00	No	<input type="checkbox"/>	
002242	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	10.00	No	<input type="checkbox"/>	
2242	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	10.00	No	<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt									
SMITH-EMERY SF									
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	JOSE AMAYA-MESA	5.00	0.00	0.00	5.00		<input type="checkbox"/>	
Ironworker	JNM	WALTER ZELEDON	5.00	0.00	0.00	5.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld									
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Certified Welding Ins	OTH	TOM PASQUALONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 068

Date: 03-May-2010 **Monday**

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

