



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:32 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 055 Const Calendar Day: 238 Date: 04-May-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on splice 1 weld repairs , on splice 3 installing permanent bolts, & bottom weld on the South wing , prepare to work on splice 4 , & house keeping in all areas . Crews started at 7:00 AM.

Rory , & Jeremy had to work on splice 3 . Crews had work on the weld preparation for the bottom weld for the 2nd day between 3 E - 4 E South wing . Crews had to clean the back of the weld , install the heating & ventilation system units , place the containment tarp around the working platform , reroute the gas & power lines & set them in place , crews started at 7:15 AM. They were done at 3:00 PM.

After that , crews had to work on some repairs on the back of the weld . Crews were done at 5:10 PM. Gus joined them at 12:30 PM. To the end of the shift .

Chun & Gus had to work on 3 E - 4 E bottom weld . Crews had to grind the bottom weld , & prepare it to be M T ed & U T ed . Crews had to prepare their tools & equipment. They started at 7:20 AM. Crews were done at 11:30 AM. They had to wrap up their tools & equipment. Chun left to work on the W line . Gus joined Rory & Jeremy on the South wing to the end for the shift .

Mitch had to work on 1 E - 2 E bottom weld repairs . Mitch had to prepare his tools , & equipment . He started on the 1st repair at 8:00 AM. He had to cut the cut the weld , clean & grind the back of the weld , heat the welding areas , & check with the QA & QC . He completed 3 weld . Check METS reports for the repairs locations , length , width , & depth . Mitch was done at 5:00 PM. All the welders left at 5:20 PM.

Bolting crews had to work house keeping . Crews had to disassemble & pull out of the site splice 1 & 2 Scaffolds, remove the temporary plywood walkways , install the supporting C channel beams , place the permanent metal walk ways between 1 E - 2 E . & 2 E - 3 E , drill & bolt them to the beams . Crews started at 7:10 AM. They were done at 1:20 PM.

In addition to that , crews had to work on lift 5 connections crews had to work with the erection crews closing the 5th lift & set it in place . assemble the working scaffold along the cross section of the OBG , install 4 hydraulic jacks to pull the remaining few centimeters before setting lift 5 in it's position . They were done at 2:50 PM.

After that , crews had to work on the seismic connections . They had to install the minimum required number of bolts , & pins on U ribs 1 , 3 , 37 , & 39 . Using 65 mm. Bolts DHGM220086 , & on N 22 & N 23 , S 22 , & S 23 lower T beam stiffeners using temporary bolts & on the North & South longitudinal diaphragms installing the side plates using 70 mm. Bolts . DGHM240045 . Crews started at 3:10 PM. They were done at 5:15 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 055 **Date:** 04-May-2010 **Tuesday**

At 4:00 PM. Hayes , Carlos , Joshua , & Declan came to the site to work on the U ribs stiffeners .
 Crews had to install the permanent bolts in U ribs 2 , 4 , 5 , 6, 7 & 8 . They started at 4:10 PM. They were done at 5:15 PM. Darryl left at 3:30 PM. All other crews left at 5:20 PM.
 John & I had to sign the daily tracking log for today's seismic requirement .

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002082	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB SPIEKMAN	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	6.00	0.00	0.00	6.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 055 **Date:** 04-May-2010 **Tuesday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	GUS MAKRIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>	
000369	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER					No	<input type="checkbox"/>	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>	

04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSUE GALVAN	0.00	1.50	0.00	1.50		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB SPIEKMAN	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	1.50	0.00	1.50		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	0.00	1.50	0.00	1.50		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	1.50	0.00	1.50		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld
 AMERICAN BRIDGE/FLUOR, A JV

--

