



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:29 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 059 Const Calendar Day: 242 Date: 08-May-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF welders came to the site at 6:50 AM. Crews had to work on splice 5 top & bottom plates weld . Crews started at 7:00 AM.

Kenneth had to work on splice 3 between 3 E - 4 E . He had to grind the bottom weld on the South wing & prepare it to be M T ed & U T ed . He started at 7:10 AM.

He was called at 9:45 AM. to work with Mitch & Jordan on splice 4 lower plates to the end of the shift .

Jordan & Mitch had to work on splice 4 between 4 E - 5 E lower plates weld . Crews had to prepare their tools & equipment they were done at 7:30 AM.

After that , crews had to weld finish the seal pass . They had to clean & grind the top surface & the edges of the plates , heat the welding area & weld the 1.5 meter long seal pass . Crews were done at 8:30 AM.

Then , crews had to place the heating system unit system on the bottom . They had to remove 11 temporary adjustment brackets , place the heating system unit , reroute the power lines , set the Sub Arc welding machine & track , clean & grind the seal pass weld , calibrate the welding machine . Crews were done at 12:50 PM.

In the afternoon , crews started on the 1st pass for the 6.0 meters long weld between D 2 & D 17 at 1:00 PM. Crews were done at 3:10 PM. 1 passe was completed . Rick , Joe , & Bernie were on the site .

James , Chun , Songtao , Jinquan , Gus , Hayes , & Jonathan had to work on the top plate . Crews had to prepare their tools & equipment , clean , grind , & heat the welding areas . They were done at 7:45 AM.

James , & Songtao had to work on the seal pass , Songtao started from the center going North , James going South . Crews started to weld at 8:00 AM. They were done at 3:10 PM.

Chun had to work on the North side wall , & Jinquan had to work on the South side wall . Crews had to weld the side corners . They started at 7:50 AM.

Chun was done at 1:00 PM. He joined Songtao on the North half . Jinquan was done at 3:00 PM.

All the welders had to clean, grind & check with the QA , & QC before going to the next pass or continue welding .

Gus , Hayes , & Jonathan had to work with all crews . Crews had to clean & grind the top of the back bar , & the edge of the top plates , monitor the heat , clean the area , & work with all crews .

Bonifacio , Michael , Rick , & Joe were on the site . Tom , & Steven had to U T the North wing bottom weld between 3 E - 4 E . All the welders left at 3:20 PM.

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 059 Date: 08-May-2010 Saturday

AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L02-ALB.056	E Line Lift 02 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Equipment				Rental Company				
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000073	WELDER, LINCOLN 500-549 AMP DSL/TOW		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000072	WELDER W/METER, 1000 AMP		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000369	WELD EQUIPMENT, SEMI-AUTO PORT WIRE FEEDER		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4	Bid Item: 056	E-L05-WEL.056	E Line Lift 05 Weld					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHNATHAN CANITES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	GUS MAKRIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	GUS MAKRIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment				Rental Company				
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 059 Date: 08-May-2010 Saturday

2070	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>
002230	WELDING EQUIPMENT	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>
002084	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>
002083	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	8.00	0.00	0.00	No	<input type="checkbox"/>