



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 053 Const Calendar Day: 244 Date: 10-May-2010 Monday
 Inspector Name: Altamirano, Victor Title: Transportation Engineer

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Liu, Tai-Lin Approved Date: 18-May-10 Status: Approved

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

Date: 10-May-2010

Pier 7:

Abbas and I went to Pier 7 in the morning. The weather was cloudy and about 55 degrees. I observed 2 workers at field splice 5 and 6 prepping joint edges for Lift 5W using manlifts with rental # 481-93-6009 and 477-40-5024. Generator 549-07-9004 was being used and a crane on site with model # RT160. Three (3) counterweights and all suspender brackets were installed with temporary bolts (See attachment). I observed two (2) workers drilling holes on the bottom plate of OBG to install temporary shear plates to connect the OBG to temporary truss after erection. On the deck, there were about 100 (4.5x3)" lumber with some that were as long as 15'. Unclear what the lumber was for. I observed two (2) workers putting some ventilation equipment into the OBG with the help of a crane for assistance.

Pier W2:

We went to pier W2 in the afternoon to verify punchlists items 838 and 839. See attachment.

Office work:

1. Worked on the report to send to Tai-Lin outlining the findings for punchlists items 838, 839, 1704 and 1707. See attachments.

Hours worked: 9 hours total including 1 hour overtime.