



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 022 Const Calendar Day: 245 Date: 11-May-2010 Tuesday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:30

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute

General Comments

JinQuan was working on the weld at FS 2W/3W panel E with SongTao. Jim Galbraith came to remove some temporary pins in the side panel stiffeners. He had some trouble so it took him about an hour. Bernie was the weld inspector.

James Zhen and ChunFai were welding the floor beams at FS 1W/2W panel D. Bernie was the weld inspector here as well.

On the outside, Jeremy Dolman and Rory Hogan were beginning to remove the backing bar for panel E at FS 1W/2W.

04-0120F4		Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld				
SMITH-EMERY SF								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	4.00	1.00	0.00	5.00		<input type="checkbox"/>

04-0120F4		Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld				
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4		Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt				
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES GALBRAITH	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Chung, David

Diary #: 022

Date: 11-May-2010 Tuesday

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld									
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	BERNARD DOCENA	4.00	1.00	0.00	5.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>	