



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 077 Const Calendar Day: 247 Date: 13-May-2010 Thursday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

- A. Office work:
 - Review plans specifications, and ABF's submittals regarding OBG Erection plans.
- B. Field observations:
 - 1. FS1W (1W/2W):
 - a. Bolting operation: none
 - b. Welding operation:
 - * Face D - stiffeners: welder Chun Tai Sui - QC Tom Pasquallone - FCAW/SAW 2nd side welding in progress 90% completed.
 - ** Face C - skin plate: welder Rory Hogan - QC Jim Cunningham - backing bar removed in progress.
 - 2. FS2w (2W/3W):
 - a. Bolting operation:
 - * Face C - lower section: removed pins/bolts and splice plates at six side plate stiffeners to provide access for welding skin plate.
 - b. Welding:
 - * Face C - upper corner section and lower section: welder Sing Tao - QC Bernard Docena - FCAW rootpass/fill in progress.
 - 3. Gas from METS for today: Rick Bettoncourt, Jose Liltedizado, Danny Reyes.
- C. Conversations and discussions:
 - There were no significant conversations for today.
- D. Overtime reason:
 - Worked two hours overtime for construction observations because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	JESUS CAYABAYAB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Certified Welding Ins	OTH	TOM PASQUALONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 077

Date: 13-May-2010 Thursday

Contractor: AMERICAN BRIDGE/FLUOR, A JV								<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		

04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt
------------------	----------------------	----------------------	--

SMITH-EMERY SF

04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L03-WEL.056	W Line Lift 03 Weld
------------------	----------------------	----------------------	----------------------------

SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L03-WEL.056	W Line Lift 03 Weld
------------------	----------------------	----------------------	----------------------------

AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>