



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:26 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 065 Const Calendar Day: 249 Date: 15-May-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on splice 3 weld repairs , work on splice 4 top back bar , work on splice 5 weld the top plates . Crews started at 7:00 AM.

Mitch had to work on the weld repairs in splice 3 between 3 E - 4 E on the South wing . He started on the South side wall . He had one location to repair . Mitch had to cut the weld , grind & clean the back of the weld & the edge of the plates . He started at 7:30 AM. He was done at 9:00 AM.

After that , Mitch had to mobilize his tools & equipment to work on the repairs inside the OBG on the South wing . There are 10 locations to repair . He started on the 1st repair at 10:30 AM. He started to excavate the 0.5 meter long weld repair on the South corner at 10:30 AM. He was done at 3:00 PM. Tony , Mike , & jojo were on the site .

Earl & Ian had to work on top back bars in splice 3 between 3 E - 4 E , on splice 4 between 4 E - 5 E Crews had to remove the U brackets , grind & clean the bottom of the top plates , remove the wedges from under the back bars , work on house keeping to the end of the shift on the entire E line collecting their materials , & equipment . Crews started at 7:20 AM. They were done at 3:10 PM.

Chun had to work on splice 4 between 4 E - 5 E top weld . Had had to grind the 27 meters long weld , & prepare it to be M T , & U T ed . Chun had to prepare his tools & equipment , & reroute the power line. He was done at 7:30 AM. He started to grind the top weld at 7:40 AM. They were done at 3:10 PM.

Chun finished half the length of the top plates .

In the afternoon , Tom & Steven had to U T & M T 5.0 meters on the North side of the weld between 3 E - 4 E . They started at 12:30 PM. They were done at 3:00 PM. 3 repair locations were found in the 5.0 meters weld & were marked . Tom , Steven , & Jojo were on the site

Jordan , Bryce , Hayes , & James , had to work on the top plates seal pass for the 2nd day . Hayes , & Bryce had to clean , vacuum , & grind the weld , feather the weld sides wherever needed . Crews had to prepare their tools & equipment . They started at 7:25 AM. Crews were done at 12:00 PM.

James , Jordan had to work on the seal pass . James had to weld on the South side , Jordan on the North side . Crews started to weld at 7:30 AM. They were done welding at 11:00 AM. James left to work on the W line at 12:00 PM.

Ion the afternoon , Jordan , Hayes , & Bryce had to work on the Sub Arc welding machine . Crews had to install 2 platforms at both ends of the deck , set the track , & the Sub Arc welding machine , place the heating system units , & reroute the power lines . Crews were done at 3:10 PM. They left at 3:20 PM. No structural weld was performed today on the top plates . Jojo , Mike , & Bonifacio were on the site .



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 065 Date: 15-May-2010 Saturday

04-0120F4	Bid Item: 056	W-L02-ALB.056	W Line Lift 02 Align & Bolt		
AMERICAN BRIDGE/FLUOR, A JV					
04-0120F4	Bid Item: 056	E-L02-ALB.056	E Line Lift 02 Align & Bolt		
AMERICAN BRIDGE/FLUOR, A JV					
04-0120F4	Bid Item: 056	E-L03-ALB.056	E Line Lift 03 Align & Bolt		
AMERICAN BRIDGE/FLUOR, A JV					
04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld		
AMERICAN BRIDGE/FLUOR, A JV					
Labor					
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV					
Ironworker	JNM	MITCHELL SITTINGER	0.00 8.00 0.00 8.00		<input type="checkbox"/>
Equipment				Rental Company	
Equipment ID	Description	RT Hrs OT Hrs ST Hrs IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV					
000072	WELDER W/METER, 1000 AMP	0.00 8.00 0.00 0.00	No		<input type="checkbox"/>
04-0120F4	Bid Item: 056	E-L05-WEL.056	E Line Lift 05 Weld		
AMERICAN BRIDGE/FLUOR, A JV					
Labor					
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV					
Ironworker	JNM	CHUN FAI TSUI	0.00 8.00 0.00 8.00		<input type="checkbox"/>
04-0120F4	Bid Item: 056	E-L06-WEL.056	E Line Lift 06 Weld		
AMERICAN BRIDGE/FLUOR, A JV					
Labor					
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV					
Ironworker	JNM	JAMES ZHEN	0.00 5.00 0.00 5.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	0.00 8.00 0.00 8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00 8.00 0.00 8.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	0.00 8.00 0.00 8.00		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	0.00 8.00 0.00 8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	0.00 8.00 0.00 8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00 8.00 0.00 8.00		<input type="checkbox"/>
Equipment				Rental Company	
Equipment ID	Description	RT Hrs OT Hrs ST Hrs IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV					

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 065 Date: 15-May-2010 Saturday

000074	WELDER, LINCOLN 500-549 AMP DSL/TOW					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		
000073	WELDER, LINCOLN 500-549 AMP DSL/TOW					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		