



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 053 Const Calendar Day: 251 Date: 17-May-2010 Monday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 09-Jun-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation 0.15" Condition Overcast with intermittent showers and high winds

Working Day If no, explain:

Diary: Dispute

Work description.

- Completed a comprehensive spreadsheet on the surveying data collected since Saturday May 8th. Particular attention was given to the times of OBG welding, top plate temperature, and weather. It should be noted that significant movement was seen at Panel Point 47 on lift 6E. This is currently the last floorbeam along the E-Line of the erected OBG lifts 1E to 6E. This deflection is due to thermal expansion/contraction and the cantilevered distance from the 6E cradle.

- Continued to prepare for the upcoming W2E closure pour and stressing/grouting of the E-Line continuity tendons.

- Submitted the Q-Sheet for Bid Item #133 (Construction Surveying) to Mohinder Chahal for processing

04-0120F4 Bid Item: 038 E-W2C-FPC.038 E Line W2 Cap Form & Pour Closure Joint
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Mechanic	JNM	GENE PRATT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	WEI JIA LUO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN AYALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	EVERARDO HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 048 0-W2C-CLO.048 W2 Cap Closure Bar reinforcing steel (bridge)
 REGIONAL STEEL CORP.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: REGIONAL STEEL CORP.								
Ironworker	FOR	MARTIN BATRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DAVID GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL GOMEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute

Work description.

048 0-W2C-CLO.048

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 053

Date: 17-May-2010 Monday

- Placed the top row (2) #29 straight bars through the stiffener plates of OBG lift 1E.
- Re-placed the (3) #19 "U" bars that wrap under OBG lift 1E stiffeners. Also tied miscellaneous bars at the bottom of the closure pour rebar that were dislodged by ABF ironworkers and laborers to weld angles to the stiffeners and place mandrels.

Attachment



A photo of a few #19 "U" bars that wrap under the OBG 1E stiffeners had to be adjusted to be spaced evenly.



A few bars that can't be adjusted were found to have minimal cover at the W2E closure pour joint.