



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 027 Const Calendar Day: 251 Date: 17-May-2010 Monday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:00 pm Break: Over Time: 01:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

Mike Maday and Kenneth Chappell were removing the weld track at FS 1W/2W panel E. They spent a good amount of the shift grinding.

SongTao and JinQuan were finishing up FS 2W/3W panel E in the morning and by 1000, JinQuan had started setting up panel C. After lunch, SongTao had finished at panel E and moved to panel C. James Zhen continued to weld at FS 1W/2W panel D floor beam stiffeners. Jesse was the welding inspector.

Ian Murphy and Rick Clayborn were on deck at the future FS 4W/5W panel A. They were doing fit-up of backer bars and welding/grinding for about 3 hours in the morning before a light mist started falling.

Around 1300, Walter Hernandez, Jose Meza, and a new guy Jake Spiekman were disassembling the scaffolding at FS 3W/4W and mobilizing it to the 4W/5W area.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	JESUS CAYABAYAB	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	7.00	0.00	0.00	7.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

SMITH-EMERY SF

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Chung, David Diary #: 027 Date: 17-May-2010 Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN QUAN HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-OBG.056 W Line Lift 05 OBG Erect structural steel (bridge box girder)								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB SPIEKMAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld								
SMITH-EMERY SF								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	3.00	0.00	0.00	3.00		<input type="checkbox"/>