



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:25 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 066 Const Calendar Day: 251 Date: 17-May-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came after the weekly safety meeting to the site at 7:15 AM. Crews had to work on splice 3 weld repairs , work on splice 4 grinding the top plates & bolting the lower stiffener beams , & work on splice 5 top plates welding . Crews started at 7:20 AM.

Chun had to work on splice 4 . He had to grind the top plates weld between 4 E - 5 E . Chun had to prepare his tools & equipment . He started to grind at 7:35 AM. He was done at 12:00 PM. After that , he left to work on the W line to the end of the shift .

Mitch , Jordan , Mike , & Kenneth had to work on splice 5 top plates weld. Crews had to work on the final check , & touch ups for the seal pass , vacuum , & heat the welding area . Crews were done at 8:00 AM.

Jordan , & Kenneth had to work from the South corner to the center of the top plates . Mitch & Mike had to work from the center of the plates going toward the North corner . Crews were ready to start the root pass at 8:05 AM. when they were put on hold due to plate fitting & tolerance issues . No structural weld was allowed before getting approved . Kenneth & Mike left to work on the W line at 8:15 AM.

Mitch & Jordan had to go to work on the lower plates weld repair in splice 3 on the South wing between 3 E - 4 E . Mitch had to work between the South side wall & N 2 where he excavated 0.5 meter long weld for repair on Saturday . He started to weld at 9:00 AM. He was done at 11:00 AM.

After that , he started to work between N 2 & N 3 . He started at 11:05 AM. He was done at 2:00 PM. Tony had to U T the completed 2 repairs

Jordan had to work on between N 17 & N 20 . He had to remove N 18 & N 19 top & side plates in order to cut the weld , clean , & grind 2 repair locations 0.5 meter , & 0.3 meter long weld repairs. He started at 8:45 AM. He was done at 3:00 PM. Mitch , & Jordan were done at 3:10 PM. They left at 3:20 PM. Mike Forder. had to U T the South wing weld . Tony , Mike , & Jojo were on the site

Jacob , Roberto , James , & Jonathan came to the site at 12:35 PM. Crews had to work on splice 4 between 4 E - 5 E on the lower plates between D 1 & D 16 . They had to work on the permanent bolts . Crews had to snug , mark the bolts for 1/2 turn & pretension them . They started at 12:40 PM. They were done at 3:10 PM. Crews left at 3:20 PM.

04-0120F4 Bid Item: 056 W-L02-ALB.056 W Line Lift 02 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 066 Date: 17-May-2010 Monday

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JORDAN HAZELAAR	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000072	WELDER W/METER, 1000 AMP	8.00	20.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOHNATHAN CANITES	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	0.00	0.00	3.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	5.00	0.00	0.00	5.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L06-WEL.056 E Line Lift 06 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MITCHELL SITTINGER	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	JORDAN HAZELAAR	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 066

Date: 17-May-2010 Monday

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00		
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00		
000074	WELDER, LINCOLN 500-549 AMP DSL/TOW					No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00		
000073	WELDER, LINCOLN 500-549 AMP DSL/TOW					No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00		