



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 080 Const Calendar Day: 252 Date: 18-May-2010 Tuesday
 Inspector Name: Le, Thanh Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

- A. Office work:
Review plans, specifications, and ABF's submittals regarding OBG Erection plan.
- B. Field observations:
 - 1. FS1W (1W/2W):
 - a. Bolting operation: none
 - b. Welding operation:
* Face C: welder Rory Hogan - QC James Cunningham - FCAW back gouged (2nd side) welding in progress.
 - 2. FS2W (2W/3W):
 - a. Bolting operation: none
 - b. Welding operation:
* Face C: welder Song Tao Huang - QC Bernard Docena - FCAW rootpass/fill weld middle section in progress.
** Face E: Backing bar removed in progress
 - 3. Qas from METS today: Rick Bettoncourt, Danny Reyes, Jose Littledazino, Craige Hager.
- C. Conversation and discussion:
There were no significant conversation today.
- D. Overtime reason:
Worked two hours overtime for construction observations because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt
 SMITH-EMERY SF

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 080

Date: 18-May-2010 Tuesday

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
002293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>