



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 078 Const Calendar Day: 252 Date: 18-May-2010 Tuesday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Oct-13 Status: Approved

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

OBG Bolting & Welding

FIELD WORK:

- Reviewed data sheets from yesterday's operation with Sami Daouk and Rick Bettencourt.
- Viewed the field status of splice 1W welding of the Bottom Plate as well as the status on the second splice plate from the top of the North Longitudinal Diaphragm. It has not been bolted up where as all the other splice plates are pretensioned and tested in both the North and South Longitudinal Diaphragms.
- Viewed the offset area of splice 5E Top Deck weld fit up. There was no new weld placed from yesterday and some hydraulic rams have been brought to the site.
- Organized coworkers for the 0930 hours Staff Meeting this morning
- Returned to the field to show Paul Jefferson the aforementioned missing splice plate . While there, Daniel Hester was asked by Paul about the plate. The one shipped from ZPMC did not fit, so a new one was fabricated at ZPMC and will be shipped with the next shipment. See picture of area attached.
- Viewed ABF welding "strongbacks" to the top deck that the jacks will push against to attempt to bring the joint into compliance.

OFFICE WORK:

- Reviewed the TY Lin tracking sheet with Tai-Lin Liu and Lalit Mathur.
- Diary Work
- Reviewed Special Provisions
- Received the calibrated torque wrenches from Todd Harris in Sacramento Headquarters and verified its contents.
- Updated progress spreadsheets
- Reviewed Pay Estimate #49 for Bid Item No. 8

Accrued 2 hours of overtime covering the Contractor's hours and reviewing Pay Estimate #49.

04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L02-ALB.056	W Line Lift 02 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 078

Date: 18-May-2010 Tuesday

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 078

Date: 18-May-2010 Tuesday

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV