



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 029 Const Calendar Day: 253 Date: 19-May-2010 Wednesday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

Salvador Villalobos, Rigoberto Campos, Carlos Montejano and Carlos Garcia were doing general housecleaning all around the OBG. They also moved vents around. They were there for 8 hours. Several oil slicks are on the west face of panel #24, south end. The oil dripped down through the weld fit-up and through. I know it wasn't water because I swiped it with my finger.
 JinQuan and SongTao were continuing to weld at FS 2W/3W panel C with "Bernie" as the weld inspector. In the afternoon at 1415, JinQuan and SongTao stop welding to go outside underneath to fix the blankets that are used to keep the joint hot. They did not return until 1615. They finished a 2300mm pass and a two passes of 5100mm.
 Jim Galbraith showed up around 0915 to remove pins in the side plate stiffener #12 so JinQuan and SongTao could proceed. He finished at 0945.
 ChunFai and James Zhen continued to weld the floor beams at FS 1W/2W panel D with "Jr" as the weld inspector. They left for an hour and came back. They each finished one side of three floor beams. Underneath, Mike Maday is plasma arc-ing the backer bar at FS 2W/3W panel E.
 At FS 1W/2W panel C, Kenneth Chappell and Jeremy Dolman were continuing to grind.
 At 1400, Jim Cantando and Jim Galbraith show up to make alterations to a cart that they use to mobilize scaffolding through the OBG. They were there until 1445.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	7.00	2.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	7.00	2.00	0.00	9.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Chung, David

Diary #: 029

Date: 19-May-2010 Wednesday

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

