



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 072 Const Calendar Day: 255 Date: 21-May-2010 Friday
 Inspector Name: Modanlou, Masoud Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 PM Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 09-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute
General Comments
 Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel
 AMERICAN BRIDGE/FLUOR, A JV

Labor			RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
		Jim Ga	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GABRIEL RIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Work description. **056 E-L06-OBG.056**
 1- OBG erection crew is working with T1 temporary erection crew today.
 2- Cutting about 2 meters of cradle L1W main runner beam and lateral guide beam at the west end to provide room for erection of form for OBG closure pour is in progress.
 3- Erection of closure pour form consisting of U beams at E line.
 4- Installation of OBG counter weight box and suspender bracket at berth 7.
 5- Installation of cable trays and lighting system in side OBG at berth 7.
 6- Temporary attachment of crossbeam connection plates at berth 7.
 7- Office work, reviewing submittals and drawings

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Modanlou, Masoud **Diary #:** 072 **Date:** 21-May-2010 **Friday**

