



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 058 Const Calendar Day: 258 Date: 24-May-2010 Monday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 05:00 am 03:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 09-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation 0.00" Condition Overcast in the AM to partly overcast in the PM

Working Day If no, explain:

Diary: Dispute

Work description.

- Reviewed submittal 1529R01 "W2 Closure Pour" and continued to prepare for the upcoming concrete placement at the W2E construction joint.

-Shot the elevations of the North, South, and Centerline for Panel Points 8.5 and 12 on 1E and 1W with the assistance of ABF surveyors. The worst case difference was a cut of 10mm compared with the theoretical elevations in Submittal 1529R01. It should be noted that the survey was done prior to the erection of Crossbeam 4 and with a constant steel temperature during the survey of 60F. ABF engineers adjusted the elevations of these two lifts three times.

04-0120F4 Bid Item: 038 E-W2C-FPC.038 E Line W2 Cap Form & Pour Closure Joint
 AMERICAN BRIDGE/FLUOR, A JV

Labor	Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
	Ironworker	APP	JOHN CALZASCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	JNM	JAMES BENNINGHOV	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	JNM	JOHNATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
	Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute

Work description. 038 E-W2C-FPC.038

- Resumed placing tie rods for the W2E construction joint formwork and connecting the bottom channel.

- Began drilling "Concrete Anchors" per sheet DE248BC of Submittal 1529R01 into the east face of the W2 cap beam and through the 18" bottom form channel. It unknown the type, diameter, or embedment of the "Concrete Anchors" being used in the field.

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 058

Date: 24-May-2010 Monday



Erection of Crossbeam 4 (CB4) was done after the survey of 1E and 1W.