



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:23 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 072 Const Calendar Day: 258 Date: 24-May-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on splice 5 top plates preparations for the U T , work on splice 4 lower plates , & work on CB4 primary connections . Crews started at 7:20 AM.

Jordan had to work on splice on the lower plates . He had to complete the 0.5 meter long weld between the South longitudinal diaphragm & D 2 , & the 1.3 meters long weld between D 15 & the North longitudinal diaphragm .

Jordan had to prepare his tools & equipment , clean , heat the welding area , & calibrate the welding machine . He was done at 8:05 AM. He started the 1st pass on the South end at 8:10 AM. He was done at 10:0 AM. He started on the North end at 10:30 AM. He was done at 5:00 PM.

Jordan had to clean , grind & check with Bonifacio , Mike , & Greg before going to the next pass . He had to wrap up his tools & equipment . He left at 5:20 PM.

James , Mike had to practice on the Sub Arc welding , & Ian on the stick weld . Crews started at 7:45 AM.

In addition to that , crews had to grind the weld on the top plates . They were done at 5:20 PM. All the welders left at 5:20 PM.

Steven , Jessie , & Mike F. had to U T the repaired locations on Friday & Saturday between 3 E - 4 E One location was rejected on the South wing . All the welders left at 5:20 PM.

Darryl , Jacob , Jose , Roberto , Walter , & James came to the sit at 7:30 AM. Crews had to work on CB4 connections . They had to prepare the permanent bolts , temporary drift pins , tools , & equipment .

In addition to that , crews had to assemble the 2 scaffolds , run the power & air lines . Crews started at 7:30 AM. They were done at 11:30 AM.

Jerry , & Aaron crews came to the site at 11:10 AM. to work with Darryl & his crews on CB4 connections .

The cross beam between lifts 5 E & 5 W was set in place at 12:00 PM. Crews had to adjust & align the cross beam to fit properly . Crews had to drive the minimum required drift pins on the Middle wall , top plates , & install permanent bolts using 70 mm. bolts for the lower plates . DHGM 240036 , 85 mm. bolts for the upper plates on the middle wall using DHGM 240040 , & 100 mm. bolts for the top plates using 240088 . Crews started at 12:05 PM. They were done at 3:00 PM.

In addition to that , Jerry , & Aaron crews had to work on the traveler for CB4 . They had to work with the crane crews to fly the traveler , & set it in place on CB4 . Crews started at 3:00 PM. They were done at 4:00 PM. Crews left at 4:10 PM. Darryl crews left at 5:20 PM.

No work was performed on the East & West walls , & on the lower plates .

[]



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 072 Date: 24-May-2010 Monday

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JORDAN HAZELAAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000070	WELDER W/METER, 1000 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L06-WEL.056 W Line Lift 06 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB SPIEKMAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>