



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 034 Const Calendar Day: 259 Date: 25-May-2010 Tuesday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: Over Time: 01:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary: Dispute

General Comments

Jesse and Tom (weld inspectors) were at FS 1W/2W panel D performing test on the floor beams. James Zhen was also there grinding and filling holes.

Mike Maday was @ FS 2W/3W panel E continuing to plasma arc the backing bar.

Rain water was collecting inside the OBG. A lot of steam was developing as the water ran over the heated backing bar. I brought this to Bernie's attention. This was at FS 2W/3W panel E. The problem was see again later around 13:40 at FS 2W/3W panel C, except this time they were actively welding.

Javier Arvizu was @ FS 1W/2W panel C grinding and preparing for UT.

1350 - Chun shows up at FS 2W/3W panel C to grind and prep for last few inches of weld at the top.

04-0120F4		Bid Item: 056		W-L02-WEL.056		W Line Lift 02 Weld			
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	TOM PASQUALONE	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Certified Welding Ins	OTH	JESUS CAYABAYAB	8.00	0.00	0.00	8.00		<input type="checkbox"/>	

04-0120F4		Bid Item: 056		W-L02-WEL.056		W Line Lift 02 Weld			
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	

04-0120F4		Bid Item: 056		W-L03-WEL.056		W Line Lift 03 Weld			
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Chung, David **Diary #:** 034 **Date:** 25-May-2010 **Tuesday**

Certified Welding Ins	OTH	BERNARD DOCENA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
-----------------------	-----	----------------	------	------	------	------	--------------------------

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	<input type="checkbox"/>
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>

