



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 073 Const Calendar Day: 259 Date: 25-May-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 27-May-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [ ] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on splice 4 welding the lower plates , work on CB4 & CB5 bolt installations . Crews started at 7:00 AM.

Jordan had to work on splice 4 between 4 E - 5 E . He had to complete the South weld between the South longitudinal diaphragm & D 2 . He started at 7:30 AM. He was done at 8:30 AM.

After that , Jordan had to work on 2 E - 3 E lower weld on a small repair under the side plates on the North longitudinal diaphragm , & he had to work with Steven on 3 E - 4 E repair on the South wing ( that location was repaired twice , but failed the U T ) . Due to the heavy rain Jordan could not perform any work on that location . Jordan was done at 3:00 PM. He had to wrap up his tools & equipment .

Mike , & Ian had to work on splice 5 . Crews had to grind the top plates weld between 5 E - 6 E , & prepare the weld for U T .

In addition to that , crews had to work on touch ups . They had to fill the low areas , excavate & fill . Crews started at 7:15 AM. They were done at 3:10 PM.

Obra , James , Matt , Casey , & Pablo had to work on CB4 . Crews had to place the minimum required number of pins on the outer walls , & bottom plates .

In addition to that , crews had to install the permanent bolts using 70 mm. bolts for the lower plates . DHGM 240036 , 85 mm. DHGM 240040. bolts for the upper plates , & 100 mm. bolts . DHGM 240088 for the top & bottom plates . Crews started at 7:10 AM. They were done at 3:10 PM.

Darryl , Walter , Roberto , Jose , & Jacob had to work on CB5 . Crews had to assemble 2 scaffolds , prepare the drift pins , permanent bolts , reroute the air & power lines , & prepare their tools . Crews started at 7:10 AM. They were done at 10:30 AM.

CB5 was set in place at 10:30 AM. All crews had to work on the primary bolting on the middle wall , & top plates . They had to drive the minimum required number of drift pins , & install permanent bolts using 70 mm. bolts for the lower plates DHGM240036 , & using 85 mm. bolts for the upper plates . DHGM240040 . & using 100 mm. bolts for the top plates . DHGM240035 . Crews started at 10:35 AM. They were done at 3:10 PM. Crews had to wrap up their tools & equipment .

Aaron , Barry , Kevin , Jacob , Jerry , Mathew , Chris , & Stanley had to work on CB5 erections . Crews had to set CB5 in place , work with Darryl crews on pins , & bolts installations , release the crane . Crews started 7:10 AM. They were done at 2:00

Barry , Jonathan , & Kevin had to prepare the bolts & plates for the lower beams in splice 5 between 5 E - 6 E . Jacob , & Roberto for the South wing lower beams in splice 3 between 3 E - 4 E .

In addition to that , crews had to place the top & side plates , & install permanent bolts for few



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 073    **Date:** 25-May-2010    **Tuesday**

stiffeners . Crews came to the sites at 2:30 PM. They were done at 3:10 PM.

No work was performed on the East & West walls & the bottom plates on CB5 . At 3:30 PM. John & I had to sign the daily inspection tracking logs for CB 4 , & CB 5 .

<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>W-L04-ALB.056</b>	<b>W Line Lift 04 Align &amp; Bolt</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>W-L04-WEL.056</b>	<b>W Line Lift 04 Weld</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>W-L05-ALB.056</b>	<b>W Line Lift 05 Align &amp; Bolt</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>W-L05-WEL.056</b>	<b>W Line Lift 05 Weld</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JORDAN HAZELAAR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000070	WELDER W/METER, 1000 AMP		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>W-L06-ALB.056</b>	<b>W Line Lift 06 Align &amp; Bolt</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>W-L06-WEL.056</b>	<b>W Line Lift 06 Weld</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>X-L05-CBM.056</b>	<b>E-W Line Cross Over Lift 05 Cross Beam</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 073    **Date:** 25-May-2010    **Tuesday**

Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00	<input type="checkbox"/>

**04-0120F4    Bid Item: 056    X-L06-CB1.056    E-W Line Cross Over Lift 06 Cross Beam 1**  
**AMERICAN BRIDGE/FLUOR, A JV**

<b>Labor</b>								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB SPIEKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

