



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 083 Const Calendar Day: 260 Date: 26-May-2010 Wednesday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

A. Office work:

Review plans, specifications, and ABF's submittals regarding OBG erection plan.

B. Field observations:

1. FS1W (1W/2W):

- a. Bolting operation: none
- b. Welding operation:

* Plate B (outside): welder Xiao Jian Wan - QC William Sherwood - FCAW fill in progress.

** Plate D - stiffeners: welder Chun Fai Tsui - QC Tom Pasallone - weld repaired and UT in progress.

2. FS2W (2W/3W):

- a. Bolting operation: none
- b. Welding operation:

* Plate C (outside): set up equipment for backing bar removed.

** Plate C (inside): welder Sing Tao Huang - QC Bernard Docena - bottom corner FCAW cover completed, grinding in progress.

** Plate D (inside): welder Jin Quan Huang - QC Bernard Docena - VT inspection and weld repaired in progress.

*** Plate E (outside): weld Rory Hogan - QC Jesus Cababayad - FCAW back gouged weld in progress.

3. Qas from METS for today: Rick Bettoncourt, Danny Reyes, Jose Littledizado.

C. Conversation and discussion:

There were no significant conversations today.

D. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld
SMITH-EMERY SF			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 083

Date: 26-May-2010 Wednesday

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	Xiao Wan	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00			<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt									
SMITH-EMERY SF									
04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00			<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	0.00	0.00	0.00	0.00			<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00			<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	0.00	0.00	0.00	0.00			<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld									
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	0.00	0.00	0.00			<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Total	Rental Company Remarks		Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002294	WELDER, 600 AMP						No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00	10.00			<input type="checkbox"/>
002293	WELDER, 600 AMP						No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00	10.00			<input type="checkbox"/>