



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 036 Const Calendar Day: 261 Date: 27-May-2010 Thursday

Inspector Name: Chung, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:30

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Bryce Howell and Mike Maday were setting up for plasma arc-ing and gouging the backing bar @ FS 2W/3W panel C.

Rory and Jeremy were welding at FS 2W/3W panel E on the outside.

Obra Paulk, Matt Holt, James Cantando, Pablo Ramirez, Casey Lux, and Roberto Hernandez were bolting up the side plate stiffeners at FS 2W/3W panel C. I told Obra that this joint was not yet weld tested – keeping in mind that Darryl Webb mentioned before that he did not want to bolt-up when welds were not tested. Obra and crew just did fit-up on about 6 stiffeners. They bolted up stiffeners 1&2, 8&9, 16&17

Walter Hernandez and Jose Meza just did cleanup and prep for attaching segment 5W.

At 3W/4W panel E, Song and Jin were preparing for welding with Bernie as the weld inspector. The actual welding started just after lunch

Paul (Gus) was 'everywhere'.

Chun and James had to grind out rejected portions of weld in floor beam welds at FS 1W/2W panel D. The 5th and 13th beam from the left

04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld
SMITH-EMERY SF			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	JESUS CAYABAYAB	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV			

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Chung, David

Diary #: 036

Date: 27-May-2010 Thursday

**04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld**

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L05-OBG.056 W Line Lift 05 OBG Erect structural steel (bridge box girder)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	WALTER HERNANDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Chung, David

Diary #: 036

Date: 27-May-2010 Thursday

---

