



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 086 Const Calendar Day: 266 Date: 01-Jun-2010 Tuesday  
 Inspector Name: Le, Thanh Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM  
 Precipitation Condition Cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

- A. Office work:  
Review plans, specifications and ABF's submittals for OBG erection plan.
- B. Field observations:
  - 1. FS1W (1W/2W)
    - a. Bolting operation: none
    - b. Welding operation:
      - \* Plate D stiffeners: welder Chun Fai Tsui - QC Tom Pasallone - UT test / weld repaired in progress.
      - \*\* Plate E (O): QC Steven McConnell - UT test in progress.
  - 2. FS2W (2W/3W)
    - a. Bolting operation: none
    - b. Welding operation:
      - \* Plate C (O): welder Bryce Howell - QC James Cunningham - backing bar removed in progress.
      - \*\* Plate E (O): welder Rory Hogan - QC James Cunningham - back gouged completed/ grinding in progress.
  - 3. FS3W (3W/4W)
    - a. Bolting operation: none
    - b. Welding operation:
      - \* Plate E (I): welder Sing Tao Huang - QC Bernard Docena - upper section FCAW rootpass / fill in progress.
  - 4. FS4W (4W/5W)
    - a. Bolting operation: seismic bolting in placed - inspected and signed by Caltrans and ABF's engineers.
    - b. Welding operation:
      - \* Plate D: welder Earl Clayborn - QC Bonifacio Daquinagh - fit up in progress.
  - 5. Qas from METS for today: Rick Bettoncourt, Danny Reyes, Jose Litledizano.
- C. Conversations and discussions:  
There were no significant conversations and discussions today.
- D. Overtime reason:  
Worked two hours overtime for construction observations because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Le, Thanh    **Diary #:** 086    **Date:** 01-Jun-2010    **Tuesday**

Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
-----------------------	-----	------------------	------	------	------	-------	--------------------------

**04-0120F4    Bid Item: 056    W-L02-WEL.056    W Line Lift 02 Weld**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L03-ALB.056    W Line Lift 03 Align & Bolt**  
 SMITH-EMERY SF

--

**04-0120F4    Bid Item: 056    W-L03-ALB.056    W Line Lift 03 Align & Bolt**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES GALBRAITH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	WALTER ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L03-WEL.056    W Line Lift 03 Weld**  
 SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	JAMES CUNNINGHAM	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 056    W-L03-WEL.056    W Line Lift 03 Weld**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

  

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
002294	WELDER, 600 AMP					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
002293	WELDER, 600 AMP					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 086

Date: 01-Jun-2010 Tuesday

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld									
SMITH-EMERY SF									
<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> SMITH-EMERY SF									
Certified Welding Ins	OTH	BERNARD DOCENA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	Xiao Wan	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
<b>Equipment</b>									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt									
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	JAMES CANTANDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	JAMES GALBRAITH	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	ROBERTO ZELEDON	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	WALTER ZELEDON	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	JNM	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld									
SMITH-EMERY SF									
<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
<b>Contractor:</b> SMITH-EMERY SF									
Tester	OTH	SALVADOR MERINO	8.00	2.00	0.00	10.00		<input type="checkbox"/>	

