



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:38 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 078 Const Calendar Day: 266 Date: 01-Jun-2010 Tuesday

Inspector Name: Modanlou, Masoud Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 PM Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary: Dispute
General Comments
Some ABF's ironworkers, surveyors hours and OT may not carried by myself, other CT inspectors may have captured these operation, location, and hours including overtime.

04-0120F4 Bid Item: 056 W-L05-OBG.056 W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Lists ironworkers and their hours.

Diary: Dispute
General Comments 056 W-L05-OBG.056
1 - Erection of scaffolding and platform on W2 deck soffit for post tensioning tendons of closure pour.
2 - Preparation for tonight's closure pour.
3 - Pulling OBG 5W to its final position using tie rods and a pair of 100 tons jack set on OBG 4W stiffener lates.
4 - Jacking OBG 5W for alignment and installation of upper deck's backing bar.
5- Installing lower seismic stop brackets, bolting the brackets, snug tightening and pre-tensioning of bolts.
Two copy of Erection daily inspection tracking log was filled and signed by ABF field engineer, John

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Modanlou, Masoud **Diary #:** 078 **Date:** 01-Jun-2010 **Tuesday**

Callaghan and CT inspetor, Philip He.
 6 - Jacking OBG 5W for final alignment, the initial jacking pressures were; NW 2900 psi, NE 4000 psi, SW 3650 psi, and SE 1700 psi,

7- First lift of Concrete pour for closure pour between W2 cap beam and E- line OBG started at 8.30 pm and finished at about 11.30 pm, compression test samples were taken by Ken Beedy for 12 and 18 hours and 1, 3 , 7, 28 and 56 days strength.

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN CALZASCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOHNATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

