



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 089 Const Calendar Day: 267 Date: 02-Jun-2010 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Oct-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day  If no, explain:

<p><b>Diary:</b></p> <p><b>OBG Bolting &amp; Welding</b></p> <ul style="list-style-type: none"> <li>•Progress chart</li> <li>•4W/5W bolt torque chart</li> <li>•The contractor is fitting up and bolting at 4W/5W.</li> <li>•David Bradd is with Sami Daouk learning his field duties for the fit-up/bolting operation.</li> <li>•Went to the field to see the offset of the longitudinal diaphragms at 4W/5W splice. On the South side the offset is 2-3mm and the north side is 4-5mm. Shims will be installed at these locations.</li> <li>•Erecting the platform on the T1 erection tower.</li> <li>•Connecting 4W/5W, seismic papers signed yesterday and today I received them .</li> <li>•On the W-Line they are welding the south Side Panel (top).</li> </ul> <p>E-Line:</p> <ul style="list-style-type: none"> <li>•CB4/5E: West cell status: Torque tested (5/26) are 1) the exterior web and 2) all of the bottom plate. Pretensioned (5/28) 1) interior webs, 2) exterior webs, and 3) bottom plate stiffeners. Bolts installed only on the top plates while the stiffeners do not have any bolts installed yet.</li> <li>•CB4/5E: East cell status: Torque tested (5/26) all bottom plates and (5/27) exterior webs.</li> </ul> <p>Accrued 2 hours of overtime covering the Contractor's hours and documenting the days operations.</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
---	--

04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L02-ALB.056	W Line Lift 02 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 089

Date: 02-Jun-2010

Wednesday

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-ALB.056 E Line Lift 02 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt  
AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Wilcox, Jason    Diary #: 089    Date: 02-Jun-2010    Wednesday

04-0120F4	Bid Item: 056	E-L03-WEL.056	E Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-ALB.056	E Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			

