



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 079 Const Calendar Day: 268 Date: 03-Jun-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on splice 2 weld repairs , work on splice 5 top weld repair , & work on CB4 & CB5 permanent bolts . Crews started at 7:00 AM.

Mitch had to work on the weld repairs in splice 2 between 2 E - 3 E . He had to work on the last 2 repairs from the bottom . He started at 7:15 AM. He was done at 12:00 PM.

After that , he had to work on 3 repairs from inside the OBG . Mitch had to mobilize his tools & equipment , reroute the power lines , work with the QA , & QC on the repair locations , cut & excavate the 3 locations . He started at 12:45 PM. He was done at 5:10 PM.

Todd had to work on the top plates in splice 5 . He had to work on the weld repairs . Todd had to cut , excavate , & clean the repair locations . At 10:00 AM. Todd had cut 6 locations for repairs . At the end of his shift his cut & excavated 12 locations .

Steven had to U T the top weld on the top plates between 5 E - 5 E . Steven had to mark the repair locations for Todd to cut & clean the weld . At 12:00 AM. Steven had found 12 repair locations .

Frederick came to the site at 11:00 AM. He had to work on the weld repair in splice 5 . He had to prepare his tools & equipment. He was done at 12:00 PM. Frederick started to weld at 12:45 PM. at 4:00 PM. He had completed 3 repair spots .

In addition to that , he had to work Steven on the touch ups . He had to fill the low areas , & grind the high areas . He was done at 5:10 PM.

Check METS reports for the weld repair locations , & dimensions in splice 2 & 5 .

Bryce , & Mike had to work on the ventilation opening . Crews had to work on 6 E . They started on the North East corner of the top deck . Crews had to clean the working area , remove the primer coat , lay out the perimeter of the opening & cut the top plate crews started at 7:15 AM. They were done at 10:00 AM.

After that , crews had to grind & smooth the edge of the plate, clean the area , & put one coat of primer on the top & edge of the cut . Crews were done at 2:00 PM. They had to wrap up their tools & equipment . They left at 2:30 PM.

David , Edward , Jaime , Edwardo , & Richard had to work on CB5 . Crews had to place the remaining permanent bolts on the East , middle walls , & on the lower transversal stiffeners . Crews started at 7:10 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 079 **Date:** 03-Jun-2010 **Thursday**

Edward , & Richard had to work on the East wall , crews had to remove the remaining drift pins & install permanent bolts using 75 mm. bolts for the lower plates DHGM240092 , & using 90 mm. bolts for the top plates DHGM 240087 .

In addition to that , crews had to snug , mark the bolts for the 1/2 turn & pretension the bolts . Crews were done at 1:00 PM.

Jaime , & Edwardo had to work on the middle wall . crews had to remove the drift pins & install permanent bolts , using 85 mm. bolts for the top plates DHGM240040 , & using 70 mm. bolts for the lower plates DHGM240036 . Snug & mark the bolts for 1/2 turn & pretension them . Crews started at 7:10 AM. They were done at 12:00 PM.

David had to work on the lower stiffener beams , he had to place the side plates , using 75 mm. bolts DHGM 240092 . He started at 11:00 AM. Later Richard joined him on the lower plates . Crews were done at 2:00 PM.

Edward , Salvador , & I had to work on the 10 % bolt testing on the lower plates , East & West side walls . Edward started to torque the bolts at 10:30 AM. He was done at 11:40 AM.

In the afternoon , all crews had to work on the lower & side stiffeners . Crews had to place the top plates , & install 75 mm. Bolts for the lower stiffeners , & 100 mm. Bolts for the upper stiffeners . Crews were done at 3:20 PM.

Obra & his crews had to work on CB4 . Crews had to work on the top plates permanent bolts . They had to remove the temporary drift pins & install 100 mm. bolts . DHGM240035 , snug , & mark the bolts for 1/2 turn & pretension them . Crews started at 7:10 AM.

In addition to that , crews had to work on the remaining side & lower stiffeners . They had to close work left from last week . Crews had to place shims on stiffeners 1 , 2 , & 4 on the East wall using 85 mm. Bolts 240040 Crews were done at 1:00 PM.

Matt , Pablo , Casey , Salvador & I had to test 10% of the bolts . Matt started at 1:00 PM on the West cell top bolts , & side stiffeners . He was done at 1:45 PM.

Casey , & Pablo started to torque the top bolts , lower transversal , & side transversal stiffeners on the East cell at 2:00 PM. They were done 3:00 PM.

After that , all crews had to work on the top transversal stiffeners . Crews had to place the side plates using 110 mm. bolts DHGM240104 . Crews were done at 3:15 PM. They left at 3:20 PM.

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 079 Date: 03-Jun-2010 Thursday

Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002070	WELDING MACHINE, MILLER 250 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4 Bid Item: 056 E-L06-WEL.056 E Line Lift 06 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	FREDERICK KADDU	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 079 Date: 03-Jun-2010 Thursday

002082	WELDING MACHINE, MILLER 250 AMP					No	
		4.00	2.00	0.00	0.00		<input type="checkbox"/>

