



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 081 Const Calendar Day: 272 Date: 07-Jun-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site after the safety meeting at 7:15 AM. work on splice 3 lower back bar , & work on splice 1 & 5 weld repair . Crews started at 7:30 AM.

Bryce & Mike had to work on splice 3 between 3 E - 4E . Crews had to cut the lower back bar using the plasma cutting machine. Crews had to set the track , prepare their tools & equipment . They were done at 8:30 AM.

Bryce started the 1st pass to cut the back bar at 8:35 AM. Crews were done at 5:10 PM. Crews left at 5:20 PM.

Mitch & Frederick had to work on the top plates repairs in splice 5 between 5 E - 6 E . Crews had to repair to the end corners . Mitch had to work on the South corner , Frederick on the North corners . Crews had to prepare their tools & equipment , cut & excavate the weld , clean , grind , & heat the welding areas Crews were done at 8:30 AM.

Mitch started to weld at 8:15 AM. He was done at 12:00 PM. Frederick started to weld at 8:00 AM. He was done at 11:30 AM.

After that , crews had to work on splice 1 between 1 E - 2 E . Mitch had to work on the bottom weld repair . He had 5 locations to repair . Frederick & Todd inside the OBG . Frederick had 4 locations to repair .

Crews had to mobilize their tools & equipment , reroute the power lines , cut the weld , excavate & clean the weld . Crews started at 1:00 PM. They were done at 5:15 PM.

Jessie had to U T the bottom weld between 1 E - 2 E . He started at 8:00 AM. He was done at 12:00 PM.

In the afternoon , he had to work on the lay outs for Mitch & Frederick . He was done at 4:00 PM. Rick , Dan , Jojo , & Steven were on the site in splice 1 & 5 . All crews left at 5:20 PM.

No structural work was performed on CB5 - 6 E - 1 today .

04-0120F4 Bid Item: 056 E-L02-WEL.056 E Line Lift 02 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	FREDERICK KADDU	3.00	2.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	---------	---------



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 081

Date: 07-Jun-2010 **Monday**

