



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:17 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 084 Const Calendar Day: 275 Date: 10-Jun-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 7:00 AM. Crews had to work on the weld repairs in splice 1 , 2 , work on the bottom weld in splice 3 , work on the North wing in splice 4 , & work on the side wall in splice 5 . Crews started at 7:00 AM.

Earl & Ian had to work on splice 4 on the North wing between 4 E - 5 E . Crews had to work on the back bar . They had to mobilize their tools & equipment , bring materials to the site . Crews started at 7:30 AM. They were done at 9:00 AM.

After that , crews had to remove the primer coat , clean the surface of the bottom plates . Earl had to weld 42 donut plates . Crews started at 9:15 AM. They were done at 1:10 PM.

Then , crews had to place & center the back bar , mount 21temporary adjustment brackets , & drive wedges to align the lower plates on the North wing .

In addition to that , crews had to weld 6 U brackets to close the gap between the back bar & the lower plates . Crews were done at 4:00 PM. They had to wrap up their tools & equipment . Crews left to work on the elevator shaft at 4:15 PM. to the end of their shift . Bonifacio , & Jojo were on the site .

Mitch had to work on the back bar in splice 3 between 3E - 4 E . He had to cut the remaining 1.2 meters piece , & cut the back of the weld using the plasma cutter . Mitch had to connect the air & power lines , prepare his tools & equipment . cut the back bar , & cut the back of the weld . He started at 7:30 AM . Mitch had trouble with the plasma machine . He stopped at 11:00 AM.

Frederick & Devan had to work on splice 1 & 2 inside the OBG . Crews had to grind the welds , & prepare them for M T & U T . They started at 7:15 AM.

Tony , & Steven had to M T the repaired locations . 2 locations failed the MT in splice 2 . Daven had to cut , excavate , clean & grind & prepare for Frederick to come back & repair .

In addition to that , crews had to work on splice 1 between 1 E -2 E . One repair failed the M T in addition to another weld failed yesterday . Crews had to cut , excavate clean , grind & heat the welding areas , weld & work on the touch ups . They started at 9:00 AM. Crews were done at 5:30 PM.

Tony , Jessie , Greg , & Jojo were on the site .

Jian came to the site a 9:00 AM. Jian had to work on the North wall (Wall F) . He had to work on the 1.2 meters weld .

Jian had to practice on the weld stick with Steven & Greg to be certified . Jian had to prepare his tools & equipment . He started to practice at 9:30 AM. He was done at 1:00 PM.

After that , Jian had to clean the back bar , side & the surface of the plates , & calibrate the welding machine . He was done at 4:00 PM. Jian started on the root pass for the 1.2 meters long weld at 4:05 PM.

All welding crews were done at 5:10 PM. They had to wrap up their tools & equipment. Crews left at



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 084 Date: 10-Jun-2010 Thursday

5:20 PM.

04-0120F4		Bid Item: 056		E-L02-WEL.056		E Line Lift 02 Weld			
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	DEVAN MURPHY	4.00	2.00	0.00	6.00		<input type="checkbox"/>	
Ironworker	JNM	FREDERICK KADDU	4.00	2.00	0.00	6.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002082	WELDING MACHINE, MILLER 250 AMP	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>	

04-0120F4		Bid Item: 056		E-L03-ALB.056		E Line Lift 03 Align & Bolt			
AMERICAN BRIDGE/FLUOR, A JV									

04-0120F4		Bid Item: 056		E-L03-WEL.056		E Line Lift 03 Weld			
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	FREDERICK KADDU	4.00	0.00	0.00	4.00		<input type="checkbox"/>	
Ironworker	APP	DEVAN MURPHY	4.00	0.00	0.00	4.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002082	WELDING MACHINE, MILLER 250 AMP	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>	

04-0120F4		Bid Item: 056		E-L04-ALB.056		E Line Lift 04 Align & Bolt			
AMERICAN BRIDGE/FLUOR, A JV									

04-0120F4		Bid Item: 056		E-L04-WEL.056		E Line Lift 04 Weld			
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	MITCHELL SITTINGER	4.00	0.00	0.00	4.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
*E0070562	WELDING EQUIPMENT	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>	



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 084 Date: 10-Jun-2010 Thursday

04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt									
AMERICAN BRIDGE/FLUOR, A JV									
04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002084	WELDING MACHINE, MILLER 250 AMP		8.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
04-0120F4 Bid Item: 056 E-L06-WEL.056 E Line Lift 06 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	Xiao Wan	6.00	2.00	0.00	8.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002083	WELDING MACHINE, MILLER 250 AMP		6.00	2.00	0.00	0.00	No	<input type="checkbox"/>	