



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:16 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 085 Const Calendar Day: 276 Date: 11-Jun-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 16-Jun-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

OBG Bolting & Welding

ABF crews came to the site at 6:50 AM. Crews had to work on splice 3 bolting the lower stiffener beams, & cutting the back bar, work on splice 4 weld back bar, & work on splice 5 North wall. Crews started at 7:00 AM.

Earl & Ian had to work on splice 4 between 4 E - 5 E on the North wing. Crews had to work on the back bar alignment. They to reroute the power line, mobilize their tools & equipment, weld U brackets inside the OBG, & drive wedges in order to align the lower plates. They started at 7:30 AM. Crews were done at 10:00 AM.

After that, they had to wrap up their tools, equipment, & pull them out of the site. Crews were done at 11:00 AM.

Mitch & Frederick had to work on splice 3 between 3 E - 4 E. Crews had to cut the back of the weld. They had to prepare their tools, & equipment fix, set the plasma cutter, connect the air & power lines. Crews were done at 9:00 AM.

Mitch started the 1st pass at 9:15 AM. Crews were done at 3:00 PM.

After that, crews had to remove the machine, grind the surface & the back of the weld. Crews were done at 5:10 PM.

Jian had to work on splice 5 between 5 E - 6 E on the North wall for the 2nd day. Jian had to calibrate the welding machine, clean & grind the previous weld, & heat the welding arc. He started at 7:20 AM. He was done at 8:10 AM.

Jian started the 1st pass for the 1.2 meter long weld at 8:15 AM. He was done at 10:50 AM. Jian had to clean, grind & check with the QA & QC before going to the next pass.

After that, he had to grind the weld & prepare it to be M T & U T ed, wrap up his tools, equipment, & prepare to work on the North wall in splice 4 between 4 E - 5 E. He as done at 5:10 PM.

Steven, Mike, & Jojo were on the site.

Obra, Matt, Casey, & Pablo had to work in splice 3 between 3 E - 4 E on the remaining lower stiffeners beams. Crews started at 7:20 AM. They had to sort their bolts, run the air line & set the light. Crews were done at 8:30 AM.

Casey had to work on the North wing on N 24 stiffener beam. He had to place the top & side plates using 55 mm. bolts for the side plates DHGM220056, & using 65 mm. bolts DHGM220069 for the top plate. He started at 8:35 AM. He was done at 10:00 AM.

After that, he had to work on the South wing on S 12 & S13. He had to place the top & side plates. Install the permanent bolts, snug, mark the bolts for 1/2 turn & pretension them. He started at 10:20 AM. He was done at 3:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 085 Date: 11-Jun-2010 Friday

Matt had to work on the South wing plates , he had to place the top plates using 70 mm. bolts DHGM220058 , & side plates using 65 mm. bolts DHGM220069 . He started at 8:35 AM. He was done at 1:30 PM. After that , he had to snug , mark for the 1/2 turn & pretension the bolts . He was done at 3:10 PM.

Pablo had to work on S 1 & S 2 on the South wing . He had to place the side plates using 90 mm. bolts DHGM220066 . He was done at 1:00 PM.

After that , Pablo had to snug , mark the bolts for the 1/2 turn & pretension them he was done at 3:00 PM. Salvador was called to work on pier 7 . No bolt test was performed in splice 3 today .

04-0120F4 Bid Item: 056 E-L03-ALB.056 E Line Lift 03 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-ALB.056 E Line Lift 04 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	FREDERICK KADDU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MITCHELL SITTINGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0070562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 E-L05-ALB.056 E Line Lift 05 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-WEL.056 E Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

