



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 071 Const Calendar Day: 279 Date: 14-Jun-2010 Monday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

ITEM 52 FURNISH STRUCTURAL STEEL (BRIDGE)(TOWER);
DACROMET COATED A490M ASSEMBLIES DELIVERY:

Two (2) shipments of Dacromet coated A490M assemblies arrive from LeJeune today. This is material for use in the tower. There is not enough room in the Pier 7 warehouse to store these 2 truckloads of pallets (bolts, nuts, washers in enclosed kegs on pallets). ABF is planning to build a "bolt barn", which will be a covered, 3-sided shed next to the warehouse, but it has not been built yet. ABF stores this newly shipped material outside. The kegs are sealed and ABF covers the kegs on the pallets with visqueen to protect the material from the environment.

ITEM 52 FURNISH STRUCTURAL STEEL (BRIDGE)(TOWER);
ITEM 55 FURNISH STRUCTURAL STEEL (BRIDGE)(BOX GIRDER);
HIGH STRENGTH FASTENER ASSEMBLY PRE-INSTALLATION TESTING:

From 1430 to 1500, 12 rocap lots (M16) are sampled for testing scheduled for tomorrow. For ABF, engineer Sabrina Levine is present for sampling. For CT, Bob Brignano is present for sampling.

