



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 094 Const Calendar Day: 279 Date: 14-Jun-2010 Monday
 Inspector Name: Le, Thanh Title: Transportation Engineer

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Inspection Type:
 Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

- A. Office work:
Review plans, specifications, and ABF's submittals regarding OBG erection plan.
- B. Field observation:
 - 1. FS1W:
 - a. Bolting operation: none
 - b. Welding operation:
* Plate D: welder James Zhen - QC Tom Pasquinagh - UT repaired in progress.
 - 2. FS2W
 - a. Bolting operation: none
 - b. Welding operation:
* Plate C (O): welder Rory Hogan - removed equipment and clean up the weld.
 - 3. FS3W
 - a. Bolting operation: none
 - b. Welding operation:
* Plate C (I): welder Sing Tao Huang - QC Bernard Docena - lower section rootpass/fillweld in progress.
 - 4. FS4W
 - a. Bolting operation: 10% bolt test at Uribs # 13, 16, 33, 34, 35, 36, 37, 38, and 39.
Notes: North face of U rib #13 missing filler, not test yet.
 - B. Welding operation:
* Bottom plate: welder Micheal Maday - QC Bernard Docena - fill weld in progress.
 - 5. Qas from METS for today: Rick Bettoncourt, Jose Lilttedizano, Danny Reyes.
- C. Conversation and discussion
There were no significant conversations for today.
- D. Overtime reason
Worked two hours overtime for construction observations because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	SMITH-EMERY SF							
Certified Welding Ins	OTH	TOM PASQUALONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Le, Thanh Diary #: 094 Date: 14-Jun-2010 Monday

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt
 SMITH-EMERY SF

--	--	--	--	--	--	--	--	--

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	WILLIAM SHERWOOD	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company		
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002293	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
 SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 094 **Date:** 14-Jun-2010 **Monday**

Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002295	WELDER, 600 AMP						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt								
SMITH-EMERY SF								
04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld								
SMITH-EMERY SF								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Tester	OTH	SALVADOR MERINO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002341	GENERATOR, 7000 W MULTIQUIP						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain						No	<input type="checkbox"/>
			8.00	2.00	0.00	0.00		<input type="checkbox"/>