



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 095 Const Calendar Day: 280 Date: 15-Jun-2010 Tuesday  
 Inspector Name: Le, Thanh Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM  
 Precipitation Condition Cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

A. Office work:

1. Review plans, specifications, and ABF's submittals regarding OBG erection plan.
2. Staff meeting 9:30 AM

B. Field observation:

1. FS1W:
  - a. Bolting operation:
    - \* Plate C - stiffeners: bolt tensioning and 10% test completed.
  - b. Welding operation:
    - \* Plate C and D: welder James Zhen - QC Tom Pasquinagh - UT repaired in progress.
2. FS2W
  - a. Bolting operation: none
  - b. Welding operation:
    - \* Plate D (O): welder Rory Hogan - QC James Cunningham - set up equipment to remove backing bar.
3. FS3W
  - a. Bolting operation: none
  - b. Welding operation:
    - \* Plate C (I): welder Sing Tao Huang - QC Bernard Docena - lower section completed - upper and lower corners welding in progress..
4. FS4W
  - a. Bolting operation: none
  - B. Welding operation:
    - \* Bottom plate: welder Micheal Maday - QC Bernard Docena - fill weld in progress 80% completed.

5. CB4W

Installed shims and permanent bolts for stiffeners at top, bot, ext. and int. plates.

6. Qas from METS for today: Rick Bettoncourt, Jose Lilttedizano, Danny Reyes.

C. Conversation and discussion

There were no significant conversations today.

D. Overtime reason

Worked two hours overtime for construction observations because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								

## Daily Diary Report by Bid Item

**Job Name: 04-0120F4**
**Inspector Name: Le, Thanh**
**Diary #: 095**
**Date: 15-Jun-2010 Tuesday**

Certified Welding Ins	OTH	TOM PASQUALONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L02-WEL.056</b>	<b>W Line Lift 02 Weld</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHUN FAI TSUI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L03-ALB.056</b>	<b>W Line Lift 03 Align &amp; Bolt</b>					
SMITH-EMERY SF								
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L03-WEL.056</b>	<b>W Line Lift 03 Weld</b>					
SMITH-EMERY SF								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	WILLIAM SHERWOOD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L03-WEL.056</b>	<b>W Line Lift 03 Weld</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
002293	WELDER, 600 AMP		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L04-WEL.056</b>	<b>W Line Lift 04 Weld</b>					
SMITH-EMERY SF								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	BERNARD DOCENA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L04-WEL.056</b>	<b>W Line Lift 04 Weld</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Le, Thanh

**Diary #:** 095

**Date:** 15-Jun-2010

**Tuesday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN QUAN HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	

**04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt**  
SMITH-EMERY SF

**04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt**  
AMERICAN BRIDGE/FLUOR, A JV

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	5.50	0.00	0.00	5.50		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld**  
SMITH-EMERY SF

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Tester	OTH	SALVADOR MERINO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld**  
AMERICAN BRIDGE/FLUOR, A JV

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002341	GENERATOR, 7000 W MULTIQUIP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	

---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 095

Date: 15-Jun-2010 Tuesday

---

--

