



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:17 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 134 Const Calendar Day: 281 Date: 16-Jun-2010 Wednesday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

04-0120F4 Bid Item: 056 W-L05-OBG.056 W Line Lift 05 OBG Erect structural steel (bridge box girder)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES BENNINGHOV	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ENRIQUE ROBLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOHNNY CALZASCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DECLAN TREANOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Work description. 056 W-L05-OBG.056

1. Prepration work for forming closure pour at W line between OBG Lift L1W and W2 crossbeam.
2. Install scaffolding by Aaron's group, placing prestress strand through ducts in E line.
3. Splice Temp. truss segments 6 and 7 at Pier 7.
4. Preparing inspection mapping for the upcoming shipment 3 of OBG, containing OBG Lifts L7E, L7W, L8E, L8W and 4 crossbeams.

Dispute

